

Near Detector Installation

We're Done - aside from the Coil

Plane Installation started early April
and ended in mid August
80 Working days

With a few down-days interleaved, due to crane repair, etc

Coil work expected to be complete by mid-October

And the Absorber is done, too

History of Reviews And when we SAID we'd finish the Installation

May 1999	Expected completion date, Dec 2002
Aug 2000	same dates
May 2001	expected completion February 2004 jump in schedule due to underground excavation delays
December 2002	expected completion November 2004
April & May 2003	no change in dates
September 2003	no change
November 2003	no change
February 2004	no change

Do you think they believe us now?

In spite of all the Reviews, we did **not** take more
time talking about Installation than actually doing it