

Neutrinos at the Main Injector (NuMI) Project

Project No. 98-G-304

Progress Report No. 71

October 1-31, 2004

(G. Bock, A.L. Read - Editors)

(NuMI-1062)

I. PROJECT DESCRIPTION

The NuMI Project provides for the construction of an intense, variable energy, beam of neutrinos using the Fermilab Main Injector, as well as large underground neutrino detectors located at Fermilab and Soudan, Minnesota. The purpose of the project is to enable a new generation of long baseline neutrino experiments that can decisively detect and accurately measure neutrino oscillations. Detection of such oscillations would firmly establish a non-zero value of neutrino mass. The neutrino beam will be of sufficient energy that experiments capable of identifying muon neutrino to tau neutrino oscillations are feasible. The scope of the NuMI Project includes the excavation of large underground laboratories to house the neutrino beam system and the MINOS detectors.

II. OVERVIEW OF PROJECT STATUS – G. Bock

We continue to make excellent progress on installation of NuMI components in the Main Injector tunnel. All components in the MI-60 region have been installed and checkout has begun. In the target hall the target/baffle module was installed, and pulse testing of the neutrino horns began.

In October, work proceeded on hooking up the magnet power supply for the Near Detector. The DAQ worked well throughout the month and cosmic ray data were collected routinely to be used for module alignment. Atmospheric neutrino data was routinely collected with the Far Detector.

Several L3 milestones were completed. The review of the NuMI Shielding Assessment and Safety Assessment Document by the DOE FSO/CH Accelerator Readiness Review (ARR) Support Team was successfully completed. There were no injuries on the NuMI project this month.

Overall progress across the NuMI project continues to be very good. The project is well over 99% complete and completion is expected within a few months.

More detailed information on the project's progress and status this month follows in the rest of this report.

III. MASTER SCHEDULE AND FUNDING SUMMARY

The NuMI DOE Project Master Schedule is shown in Figure 1.

The DOE baseline milestones are shown in the figure as solid squares. These fixed milestones are defined in the DOE Project Execution Plan and the Baseline Change Proposal approved in December 2001. Shown as diamonds on the same line are the project's baseline projected dates for achieving the milestones. Actual dates of achieving milestones are shown as inverted black triangles.


Our actual progress is indicated by black 'thermometer' lines within the horizontal (baseline schedule) bars.

A Table titled "DOE Milestones vs. Current Forecast" follows immediately after the Project Master Schedule. That table lists all the approved Level 0-1-2 DOE milestone dates along with the project's current (and previous month's) forecast for achieving them. The list is sorted by DOE Milestone date. Milestones with forecast dates that have changed significantly in the last month are discussed in Section VIII of this report.

As always the TEC and OPC profiles are presented in the Funding Summary.

NuMI Project
(Fiscal Years)

12/16/04



DOE Milestone vs Current Forecast
(Sorted by DOE Milestone Date)

12/16/2004

| Milestone Description | PEP Milestone # | DOE Milestones (As of 12/2001) | Last Month's Forecast Milestone (10/2004) | Current Month's Forecast Milestone (11/2004) | DOE Milestone Variance (Cal Days) | Monthly Variance (Cal Days) | Notes |
|--|----------------------------|---|--|---|--|--|----------------------|
| CD-1 Approve Mission Need | L-0-1 | 3/17/1997 | 3/17/1997 | 3/17/1997 | 0 | 0 | Complete |
| CD-3a Start Limited Construction | L-1-1 | 2/15/1999 | 2/23/1999 | 2/23/1999 | (8) | 0 | Complete |
| CD-2 Approve Baselines | L-0-2 | 2/17/1999 | 2/17/1999 | 2/17/1999 | 0 | 0 | Complete |
| CD-3b Continue Construction | L-1-2 | 3/31/1999 | 5/21/1999 | 5/21/1999 | (51) | 0 | Complete |
| MINOS Steel Purchase Subcontract Awarded | L-2-1 | 4/1/1999 | 3/15/1999 | 3/15/1999 | 17 | 0 | Complete |
| Top of Soudan #8 Mineshaft Located with GPS | L-2-2 | 6/28/1999 | 6/16/1999 | 6/16/1999 | 12 | 0 | Complete |
| Far Detector Prototype Erected | L-1-3 | 1/17/2000 | 11/10/1999 | 11/10/1999 | 68 | 0 | Complete |
| NTP Issued for Fermilab Underground Subcontract | L-2-3 | 3/6/2000 | 3/6/2000 | 3/6/2000 | 0 | 0 | Complete |
| High Current Pulse into Prototype Horn | L-2-4 | 3/14/2000 | 7/14/2000 | 7/14/2000 | (122) | 0 | Complete |
| CalTech Factory Commissioned | L-2-6 | 9/29/2000 | 9/1/2000 | 9/1/2000 | 28 | 0 | Complete |
| Far Detector Excavation Complete | L-1-4 | 10/2/2000 | 12/22/2000 | 12/22/2000 | (81) | 0 | Complete |
| Fermilab Underground Construction 50% Complete | L-2-5 | 2/6/2001 | 6/29/2001 | 6/29/2001 | (143) | 0 | Complete |
| Magnets for MI Stub Refurbished | L-2-8 | 4/30/2001 | 4/30/2001 | 4/30/2001 | 0 | 0 | Complete |
| Outfitting of Far Detector Enclosure Complete | L-2-9 | 4/30/2001 | 7/19/2001 | 7/19/2001 | (80) | 0 | Complete |
| Cosmic Rays Observed in Far Detector | L-2-10 | 3/22/2002 | 8/31/2001 | 8/31/2001 | 203 | 0 | Complete |
| Technology Choice Made for Muon Monitors | L-2-16 | 5/30/2002 | 12/10/2001 | 12/10/2001 | 171 | 0 | Complete |
| Service Building & Outfitting Bid Package Out | L-1-10 | 7/30/2002 | 2/25/2002 | 2/25/2002 | 155 | 0 | Complete |
| 75% Scintillator Produced | L-2-19 | 8/30/2002 | 5/24/2002 | 5/24/2002 | 98 | 0 | Complete |
| Near Detector Hall Excavation Complete | L-2-7 | 12/30/2002 | 8/30/2002 | 8/30/2002 | 122 | 0 | Complete |
| Target Hall Excavation Complete | L-1-5 | 12/30/2002 | 10/4/2002 | 10/4/2002 | 87 | 0 | Complete |
| Lambertson & C-Magnets Assembled & Tested | L-2-12 | 2/1/2003 | 10/31/2002 | 10/31/2002 | 93 | 0 | Complete |
| First Far Detector Super Mod Complete & Tested | L-1-7 | 3/15/2003 | 7/24/2002 | 7/24/2002 | 234 | 0 | Complete |
| Inner & Outer Conductors for First Production Horn Assembled | L-1-6 | 4/14/2003 | 2/5/2003 | 2/5/2003 | 68 | 0 | Complete |
| Target Service Building Shell Complete | L-2-18 | 9/30/2003 | 6/17/2003 | 6/17/2003 | 105 | 0 | Complete |
| Near Plane Pre-assembly Complete | L-2-20 | 10/10/2003 | 12/17/2002 | 12/17/2002 | 297 | 0 | Complete |
| Far Detector Complete & Tested | L-1-8 | 4/25/2004 | 7/9/2003 | 7/9/2003 | 291 | 0 | Complete |
| Beneficial Occupancy of Service Buildings at Fermilab | L-2-11 | 5/31/2004 | 3/10/2004 | 3/10/2004 | 82 | 0 | Complete |
| Start Commissioning with Both Near and Far DAQ | L-2-21 | 8/30/2004 | 8/2/2004 | 8/2/2004 | 28 | 0 | Complete |
| Complete Installation of Horn Power Supply | L-2-17 | 9/1/2004 | 5/28/2004 | 5/28/2004 | 96 | 0 | Complete |
| MI Stub Installation Complete | L-2-15 | 3/11/2005 | 11/11/2004 | 11/11/2004 | 120 | 0 | Complete |
| Near Detector Complete & Tested | L-2-14 | 3/31/2005 | 12/27/2004 | 12/27/2004 | 94 | 0 | |
| First Horn Installed | L-2-13 | 4/7/2005 | 6/1/2004 | 6/1/2004 | 310 | 0 | Complete |
| Start Commissioning | L-1-9 | 9/1/2005 | 12/22/2004 | 12/3/2004 | 272 | 19 | |
| CD-4 Start Operations | L-0-3 | 9/30/2005 | 2/1/2005 | 2/1/2005 | 241 | 0 | End of Commissioning |

IV. FUNDING SUMMARY (K\$)

Funding Summary (as of 10/31/2004), amounts in thousands

| YEAR | TEC (NuMI Facility) Appropriations | OPC (MINOS, Soudan) Obligations |
|--|---------------------------------------|------------------------------------|
| Actual costs through FY04. Plan from Baseline Change Proposal | | |
| Prior FY's | 0 | 1,417 actual |
| FY98 | 5,500 | 2,348 actual |
| FY99 | 14,300 | 4,114 actual |
| FY00 | 22,000 | 11,324 actual |
| FY01 | 22,949 ¹ | 13,598 actual |
| FY02 | 11,400 | 17,227 actual |
| FY03 | 19,842 ^{1,2,3} | 7,067 actual |
| FY04 | 12,426 ^{2,4} | 2,109 actual |
| FY05 | 751 ^{2,3,4} | 2,996 |
| TOTALS | 109,168 | 62,200 |

Note ¹: FY01 Rescission removed \$51K from plant line and \$26K from OPC. We planned the restoration of these funds in FY03.

Note ²: FY03, FY04, and FY05 plant line funds as recommended for inclusion in the Baseline Change Proposal by the September DOE Review and approved in December 2001. This is the \$33.042M in additional funding in the rebaseline proposal from Project Management.

Note ³: FY03 Rescission removed \$251K from plant line. We show the restoration of these funds in FY05.

Note ⁴: FY04 Rescission removed \$73.750K from plant line. This funding was NOT restored and the TPC of the project was correspondingly reduced.

TEC Funding Appropriated,

Not yet authorized

375⁵

Total TEC funding authorized

108,417

TEC Obligations to date, (Not including requisitions in progress)

107,329

59,323 **OPC Obligations to date**

TEC Funding authorized but not obligated

1,088

Note ⁵: FY05 first Continuing Resolution allocation.

V. NARRATIVE HIGHLIGHTS

MANAGEMENT HIGHLIGHTS – G. Bock

There were no change requests presented this month.

Supplemental Agreement No. 18, the final modification to the NuMI Tunnels and Halls contract was approved and fully executed in October.

The review of the NuMI SA and SAD by the DOE FSO/CH Accelerator Readiness Review (ARR) Support Team was successfully completed. The NuMI SAD was then given to PPD and AD ES&H Departments for formal review. Their comments were received and addressed. The SAD is now being signed-off by the PPD and AD Heads. The ES&H Section is reviewing this final copy of the SAD. Full approval of the NuMI SAD should be completed in November.

The Project continues to report its progress against its own plan, which has a more aggressive schedule than that required by DOE milestones. The Project Support staff has developed a chart that provides the DOE NuMI Project Manager with a progress report against the DOE milestones.

Procurement Highlights – R. Huite

NuMI Tunnels and Halls (T&H) NuMI Closeout Team

On October 11, 2004, S. A. Healy Company returned two signed copies of Supplemental Agreement No. 18; the Consent of Surety Form; final invoice summary; pay request; and progress payment certification form. The Head, Business Services Section signed SA No. 18 and it was mailed to SAH on October 12, 2004.

The SAH's subcontract No. 527522 totals \$40,282,667 through and including Supplemental Agreement No. 18. On October 15, 2004, final payment in the amount of \$5,802,551 was wire transferred and confirmation received from SAH that payment was received on October 15.

Subcontract closeout and file storage are underway.

NuMI Surface Buildings and Outfitting

The subcontract was awarded to Ragnar Benson, Inc. (RBI), of Park Ridge, Illinois in the amount of \$17,880,000. The RBI's subcontract No. 546631 totals \$20,596,074.49 through Supplemental Agreement No. 15. Payment has been made in the total amount of \$20,596,074.49.

The final closeout report for the RBI subcontract is scheduled for November 4, 2004.

NuMI Technical Components

The BS/Procurement Coordinator continues to be available to assist the NuMI Project.

NuMI FACILITY AT FERMILAB

TECHNICAL COMPONENTS (WBS 1.1) – B. Baller, N. Grossman

Overview

We continue to make excellent progress on installation of NuMI components in the Main Injector tunnel. All components in the MI-60 region have been installed and checkout has begun. Vacuum connections were made up and the beamline pumped down to a few microns. All instrumentation was installed in the Pre-Target area, completing milestone L-3-311. Power supply and magnet testing in the Carrier Tunnel and Pre-Target areas has demonstrated the achievement of milestone L-3-274.

The target/baffle module was installed in the target chase, satisfying milestone L-3-270. Work continues on the Target Hall chase air-cooling system. We are projecting completion of this major system in late November. Pulse testing of the neutrino horns began satisfying milestone L-3-319.

The hadron monitor was delivered to Fermilab, satisfying milestone L-3-217. All of the muon monitors were installed, satisfying milestone L-3-255.

Cable pulls were completed in the Pre-Target and Target Halls satisfying milestone L-3-253. All controls modules were installed and are now reading out via ACNET, satisfying milestone L-3-279.

Integration and Installation – R. Andrews

General Remarks

The work of installation in the Absorber and Detector Halls is virtually complete. There are a few small “clean-up” tasks to be done in early November. The work of the shutdown is being completed on schedule, and there are efforts to begin initial checkouts of some of the installed systems in the Main Injector. As resources from the shutdown become available, they will be incorporated into the final remaining tasks in the Pre-Target and Target Halls.

Main Injector

The shutdown continues to go according to schedule. Kicker magnet testing went very well, and is now ready for beam. The upstream half of the MI-60 vacuum system has been leak checked and is being pumped down. All instrumentation is connected and checkout has begun. The final alignment is half done but on schedule. The water leak between “Peter’s Porch” and the upper Carrier Tunnel has been contained with a drip pan. Quadrupole magnet cooling plates have been installed, and the LCW connections completed. The Carrier Tunnel vacuum pipe was found to be an inch low at the upstream end, and has been corrected.

MI-65

Above Ground Areas

The PV-9 Pond Pump Upgrade was initially successful and put into operation. Pond Pump “A” was taken out of service due to excessive vibration; it was then removed and sent back to Wadsworth Pump for warranty repairs. This will not affect magnet power supply testing in the near future due to the seasonally cool weather and satisfactory operation of Pond Pump “B”. Magnet and power supply testing has been proceeding in a ramping mode. Preparations for filling the SR1, SR2 and SR3 site riser plugs with concrete are in progress.

Carrier and Pre Target Areas

Cable pulls for instrumentation, vacuum, and controls continued. Additionally, a team of technicians continued to terminate installed cables at their specific devices (BPM’s, Multiwires and Loss Monitors) in the beam line and at the control racks in the electrical support rooms. These same activities proceeded in the Target Hall and adjacent support rooms for Horns 1 & 2, the Target module, and for the water processing skids controls. Beam line vacuum in the Carrier and Pre-Target tunnel was maintained. Work on the vacuum system in the Carrier and Pre-Target area remains postponed until vacuum for upstream elements in the NuMI stub of the Main Injector can be installed and leak checked. Level run surveys, Main Injector “tie-in shots” and alignment of BPM’s and Multiwires in the Pre-Target and Carrier tunnels have all been moving along nicely.

Target Hall and Support Rooms

Fabrication and installation of the air system for target chase cooling system continues, with the supply side ductwork riser and transition installation having been completed. Duct sections for processing and circulating air through the chase continue to be fabricated and installed. The air system blower base installation is underway. We have taken delivery of the air system blower assembly and variable speed motor control along with the pre-heaters for the heat exchanger unit. Further tests and prep work were completed on the horn power supply system and buss work (stripline). Tests of Horns 1 & 2 operation have been successful (despite Raw Skid performance).

MINOS

General

The backup generator at MINOS SB is still a rental unit because the natural gas generator is still not on line. FESS Engineering has determined that a modification in the gas piping is needed before another load test is scheduled. The design is complete. FESS Operations has scheduled the modification work. The modifications are expected to be completed the first of November. With the modifications, the gas flow capacity will not be in question, and then another load test will be scheduled.

Minor modifications were made in sump pumps 1-3 controls. The main change was to eliminate the hand-off-auto switches at the tunnel level.

Absorber

The thermocouple readout cables were extended all the way to the readout relay racks.

The design of new stair steps going up onto the decay pipe walkway was completed. Fabrication of the stairs was completed the last day of October. Installation of the stairs is scheduled the first week in November.

The installation of the cooling water headers and connection of the cooling lines to the absorber have been completed. Commission the cooling system is scheduled for the first part of November.

Filling of the “bead box” with poly-beads is scheduled for the first week in November.

The enclosure radiation system in the absorber area is complete.

Muon Alcoves

All Muon tubes have been attached to the support stands. The installation of gas lines and connection of readout cables is in progress.

Tunnel/Shaft Area

Water mitigation was completed within the shaft and either side of the shaft within the tunnel. A bit of the mitigation work is yet to be done to contain about five drips.

A new trench was cut across the aisle upstream of the downstream fire doors. The trench will direct any drain water flowing down the west side of the access tunnel to the Weir side of the sump pit.

The two down spouts from the shaft drainage were also routed to the weir side of the sump pit. The two down spouts add 50 GPM or more to the cooling water side of the sump.

Detector

480 VAC cables were connected to the 150kW power supply. The DC cables were connected between the PS and reversing switch and the reversing switch and the coil. AC power was connected to the reversing switch. Thermal protection switches were cabled to the PS, as well as remote control/readback cables. Cooling water hoses have been connected to the coil and power supply. Commissioning of the power supply system will be done in November.

Primary Beam (WBS 1.1.1) – S. Childress

Overview

Excellent progress continues to be made on extraction and primary beam work during the 2nd month of the accelerator shutdown. All beam system components have been installed in the

complete primary beam line, with the exception of a single beam loss monitor by the downstream shield wall entrance, which awaits cable installation.

Priority efforts now are toward final component alignment, vacuum leak checks, and checkouts and planning for initial low intensity NuMI primary beam commissioning at the conclusion of the shutdown.

Magnets and Stands

All NuMI primary beam magnets are installed, first alignment is complete, LCW hookup and cable connections are complete, and klixon thermal sensors are installed. Power testing has been ongoing in the Pre-target region during Thursday – Sunday periods throughout the month, and will commence in the Main Injector area in early November.

EPB dipole shield installation, for fringe field mitigation near the Recycler ring, is complete.

Kicker Magnet System – C. Jensen

Installation of the kicker magnet system is complete. Since mid-October, the magnets are being pulsed at full power and at varying cycle times, to include the optimal operational mode of a cycle each 2 seconds. Detailed pulse stability studies continue, to determine optimal parameters for operation under conditions of different pulse cycle times and load response to thermal conditions.

Beam Instrumentation – D. Harris

All primary beam instrumentation has been installed, with the one exception noted above. First alignment of all instrumentation is complete. Detailed checkout is ongoing for each system.

A problem, excess voltage to ground, was found with end-caps for two of the four total loss monitors. These have been replaced with a more robust end-cap design for all four TLM's. Hook-up of the return gas line for the TLM's is in progress, with all other TLM installation work complete.

Detailed checkout of instrumentation is in progress, including readout and control through the ACNET control system.

Beam Permit System – R. Ducar

Full checkout of installed Beam Permit System facilities will commence in November in preparation for anticipated beam operations in December.

Neutrino Beam Devices (WBS 1.1.2) – J. Hylen, D. Ayres, K. Anderson, A. Stefanik

I. Magnetic Focusing Horns and their Modules

The horns and their modules remain in the target chase. The first pulse testing of horns in the target hall started October 27. On October 28 we ran for two hours at full power and repetition rate (200kA pulse every 1.87 seconds), then shifted to other tests. The vibration of horn 2 hanging from the module was less than 1 mil, which is excellent. Thermal imaging of the stripline connections to the horns showed no hot spots. Pulse testing will continue through mid-November. Some of the remaining items are: vibration measurement of horn 1, running the horn under computer control, a study of performance and reliability during a few days of continuous operation, troubleshooting the magnetic field monitors, thermal scan of stripline after extended running, readout of module thermocouples, testing of horn 1 motor drives, installation of automatic shutoff valves in the RAW skids (needed for running unattended), and replacement of RAW pumps with larger capacity water pumps (needed for running with beam).

II. Target, Baffle, Carrier and Module

A special fixture was constructed and used to align the remounted target to the target carrier rail to about 7 mils rms. The carrier was transported to the target hall and re-mounted on the target module. Target/carrier/module were installed in the target pile chase on October 18.

The RAW connections were made, and water circulated through the target from the target RAW skid.

Minor modification of the target support module was done to improve radiation shielding.

For the target vacuum/helium system, the major remaining parts were ordered: flow control valve, controller, pressure gauge, flow limiting orifice, pressure relief valve, and filter.

After the accelerator shutdown, when a survey crew is available, a measurement of target to carrier to module alignment will be done in the work cell.

III. Target Hall Shielding/Cooling

Recirculating Air Cooling System.

The 100 horsepower fan, fan variable speed drive, and heater were delivered in October. The manufacturer for the remaining major deliverable for this system (chiller plus pump-skid) is behind schedule; delivery may be late November. Delivery of the heater control is expected November 12. Some instrumentation remains to be ordered, as well as a passive damper.

The filter bank was mounted, and the vertical ducts from the R-block cover were installed. The fan mounting platform is ready. Installation of the ductwork has taken longer than estimated, but should finish about the end of November. Chiller installation and instrumentation should be finished mid-December.

Concrete Covers. The final 5 “R”-block concrete cover shielding blocks were delivered by the vendor. The concrete-block “battlement” around the horns that the R-blocks will rest on is nearing completion. The last 30 R-blocks cannot be installed until the horn testing is finished. The concrete target chase cover must be in place before the air cooling system can be operated for the first time.

As requested by ES&H, a safety fence around the horn stripline will be designed and installed before beam-turn-on.

IV. Radioactive component handling

Cameras for remote handling. The first wall camera was mounted and tested, and cabling run. The remote control provided by the manufacturer was at the wrong frequency, and was exchanged for the correct frequency. The location of one crane camera is in conflict with a temporary trolley used for installing the air system; aside from that camera, we should finish camera installation in November.

Work Cell. Installation of the lead-glass viewing windows and survey ports was completed in October. The work cell is now complete (although the stairs are temporarily dismounted to allow air system installation).

Lifting/Transportation fixtures. The remaining lifting fixture needed for remote handling (of blue shielding blocks) was delivered.

Hot Handling tests. All steps for remotely replacing the horns and target after they are irradiated must be tested. It is estimated this will require about 40 shifts. After those tests, a final survey of component locations and re-sealing of the air system must be done to be ready for beam running. The hot handling tests are expected to start in mid-November, but which steps can be done will be limited by interference with the installation/testing of the air system.

V. Instrumentation/Electronics

About half the assembly work on the ionization chamber mount/feed-throughs for the horn cross-hair system was done in October. We expect to finish assembly and install the chambers during November.

The electronics boards for the horn field and current monitoring were tested; some modifications are required. Progress was made on the thermocouple readout as well.

VI. Administrative/Project Management

Milestone L-3-270 “Target & Horn Installation Complete”, scheduled for 10/8/04 was achieved October 20. Two other WBS 1.1.2 milestones remain.

Milestone L-3-290 “Shielding Installation Complete (Pre-Hot Handling)” (11/18/04) essentially only requires placement of the remaining R-blocks. Given the state of the air system, it appears more efficient to go directly to hot-handling tests in November, and seal up the air system with the R-blocks early in December, delaying this milestone by about three weeks.

We should achieve on time Milestone L-3-295 “Pulse & Checkout Horn System Complete” (12/7/04), with the caveat that running with reasonable beam power will require the replacement of the RAW water pumps with higher capacity pumps.

To be ready for beam commissioning, we also need to complete hot horn and target handling tests and do a final re-alignment of the target and horns after the tests. Including some interruption for primary beam tests in December, this work is expected to be complete mid to late January.

Power Supply Systems (WBS 1.1.3) – G. Krafczyk

Horn Power Supply - K. Bourkland

The horn pulsing commenced late afternoon on Wednesday, Oct. 27 under local (function generator) control. Before the evening was out 185 kA operation at a rep-rate of 1.87 seconds was achieved and some vibration data taken. Video thermal images were taken and recorded of the Horn 1/stripline connections by remote control. Pulsing continued on Thursday, October 28 and within 2 minutes of start-up, operation was established at 200 kA and a 1.87 second rep-rate. Operations continued uninterrupted for 2-1/2 hours, 4,200 shots, while additional vibration data were collected. Similar video imaging and recording were simultaneously conducted and completed for horn 2. Thermal images to date indicate that the stripline is operating as expected. A 5 to 6 hour run is needed for the stripline to reach thermal equilibrium, at which time thermal video imaging/recording will be conducted of the balance of the stripline.

Transfer of control from local to remote later on October 28 revealed a control signal polarity issue that has since been corrected. Remote operation will be the start-up mode when operations next commence.

So far, all is looking very good.

Extraction Kicker Power Supply - C. Jensen

Kicker tests started in earnest early in the month. Final measurements will take place early next month.

Conventional Power Supplies - S. Hays

Testing of power supplies continued at MI_65. The V118 string is nearing completion with good indication that it will meet the specification of 60 ppm. Additional tests of regulation vs. water temperature are expected early next month.

The first set of 20KW PEI power supplies at MI_65 is complete and specification measurement is under way.

Decay Region & Hadron Absorber (WBS 1.1.4) – D. Bogert, C. James

In October the manifolds were welded to the core cooling piping and the entire system was pressure tested. Now that the piping is complete the water system will be filled and the pumps

and heat exchangers will be tested. At then end of the month the poly bead box had still to be filled with the poly beads.

The muon chambers have been mounted on the muon chamber stands in alcoves 1, 2, and 3. Gas and electrical hookup is underway for the muon chambers. The hadron monitor was delivered and awaits the completion of the stairs/access platform to facilitate installation.

The MINOS shaft crane was in service throughout the month of October with no lost time.

The parts for the stair to replace the partially blocked stairway at the entrance to the decay tunnel were delivered, and sub-assembly units were fabricated. The stairs are ready for installation and are scheduled to be installed the first week of November.

Neutrino Beam Monitoring (WBS 1.1.5) – D. Harris, S. Kopp

Detectors: A total of 30 muon tubes are now delivered to FNAL (27 + 3 spare).

An additional 2 spare tubes will remain at UT Austin for contingency. One muon tube appears to have sustained damage during shipping. All the muon tube detectors are installed in the alcoves on their support stands. Final alignment of the detectors relative to the beam coordinates is complete, with estimated accuracy relative to surveyors' markers of $<1/4"$. The dominant installation misalignment will come from the location of the absorber cavern relative to the beam axis, which is estimated to have a 1" uncertainty.

The Hadron Monitor was delivered as well. It was checked after shipping and no problems were found. Installation in the absorber was postponed to allow easier access to the slot in the shielding from a new platform at the east side of the absorber. This platform was completed Oct. 30, so the Hadron Monitor will go in during early November. Prior to shipping to FNAL, its calibration was completed, and the relative chamber-to-chamber constants established to $\pm 3\%$, sufficient for beam commissioning.

Gas System: This system was installed from scratch starting Oct. 5. Included are a bottle manifold at the bottom of the MINOS shaft, a supply line up the access passageway, a distribution rack near the absorber fire doors, and supply lines to each of the alcoves and to the Hadron Monitor location. The rack distribution system is complete and most of the instrumentation for the gas system is now being read out through ACNET, although a few devices remain to debug in the readout. The complete system is leak checked. Currently Alcoves 1 and 2 are flushing helium in anticipation of the early December date for first low-intensity beam to the absorber. Alcove 3 will not be flushed so as to maintain the inert nitrogen fill of the chambers, which gives larger signals in the detectors for the anticipated low intensity. A readout page in ACNET was written and is operational.

Electronics: electronics have been supplied from Al Franck in the Instrumentation Department. Cabling to the detectors commenced in the last week of October, and will be completed in early November. Initial noise studies appear satisfactory, with a few issues remaining to be resolved. Portions of the HV distribution system are still to be installed, and some work remains to debug the software to establish and read back voltages through ACNET. An event display program has been written, as has software to perform electronics checking during beam operations.

Survey, Alignment & Geodesy (WBS 1.1.6) – W. Smart

"Rough" (initial, before service connections are made) alignment of NuMI beam elements continued and was completed in both the main injector and the pre-target area. Final alignment in the main injector is well underway and was completed upstream of the crossover area (between the main injector and the NuMI stub) by the end of October.

Additional control measurements were made throughout the NuMI proton beam areas to verify the laser tracker measured network used to align the beamline elements. These control measurements included precise angles, laser distances, and gyro-theodolite measured directions with respect to true north.

The survey engineer effort for NuMI in October was 3.4 mw, with 1.0 mw used to improve the network ties between the main injector and NuMI pre-target, rough (0.6 mw) and final (1.6 mw) alignment of NuMI beam elements in the main injector, and 0.2 mw to complete rough alignment in the pre-target area. In addition, the survey engineer gave a well-received paper on NuMI alignment to the 8th International Workshop on Accelerator Alignment held at CERN, Switzerland in early October.

Beamline Utilities (WBS 1.1.7) –D. Pushka

General

Activities presently underway for WBS 1.1.7 include: Running the MI-62 system and the PV-9 pond water system, running the target RAW system, commissioning the Horn 1 and Horn 2 systems, and installing vacuum beam pipe, pumps, and instrumentation in the Main Injector.

Upstream LCW System

The MI-62 LCW System is operating.

The new PV-9 pond water pumps were operated in October. A vibration with one pump was observed. This pump has been removed and returned to the vendor for in-warranty repair. Meanwhile, the system continues to operate satisfactorily on the other pump.

Remaining, low priority activities include removal of the spray nozzles on the pond G spray bar (these are neither necessary nor desirable) and installation of a variable speed drive on one of the two PV-9 pond pumps to lower electrical consumption during the cooler periods of the year. These activities can wait until other more pressing activities are completed.

A CR to add the scope of PV-9 replacement pond water pumps to WBS 1.1.7 has not yet been initiated.

Final Horn Raw System

The horn 1 and horn 2 RAW systems have been operated and the circulation pumps have not performed as required, as reported last month. However, pump operation has been good enough to allow horn testing without beam.

Meanwhile, alternate pumps have been ordered and will replace the existing pumps. Receipt of the new pumps is expected in November and will likely be installed by December.

Upstream RAW System.

The system is operating. All appears satisfactory.

Downstream (Absorber) RAW System.

Piping has been completed and QA examination is scheduled to occur in November. Instrumentation awaits effort for the controls department to finish the job. Once the QA examination is completed, the system will be filled and testing will commence.

Vacuum Decay Pipe Cooling

The work to tie all piping between the upstream and downstream decay pipe cooling skids has been completed. Field wiring for the decay pipe cooling systems has been installed. Motors have been bumped to check phase rotation. The system has been filled with water and has been operated. Instrumentation termination started in September, but is not complete. The system should be fully operational in November.

Extraction and Primary Beam Vacuum System

Technicians from PAB, led by Ron Davis (PPD/Mechanical Department), are installing the NuMI primary beam vacuum system. The portion of the beam line vacuum in the Main Injector is nearly complete and has been evacuated to the several micron range. All beam pipe in the pre-target area has been installed, welded, evacuated, and leak checked. One or two known leaks in the MI-65 accessible portion of the beam line remain. This work is on schedule to be completed before the end of the shutdown.

Decay Pipe Vacuum System

The decay pipe vacuum system has been commissioned and is complete. The decay pipe has been at one half an atmosphere since May and will be re-evacuated in November in preparation for beam at the conclusion of the shutdown.

Gas Systems

T&M work to run gas lines in the Main Injector tunnel and in MI-62 and into the mechanical support room under MI-65 has been completed. Oxygen deficiency hazard (ODH) analyses have been completed for all gas systems (even those outside of the scope of WBS 1.1.7, including a peer review and a review by the NuMI ES&H QA review committee. All areas will be ODH class 0.

Controls, Interlocks and Cable Installation (WBS 1.1.8) – R. Ducar

October again saw much progress in bringing WBS 1.1.8 and other associated electrical installation activities to closure. Cable installation and associated terminations are essentially completed. Milestone L-3-253 "Pre-Target Hall and Target Hall Cable System Installation Complete" was achieved on 13-Oct-2004. Additionally, all of the installed cables in the enclosure are now terminated. There remain only a few cables in the MI-65 area that remain to be terminated.

Milestone L-3-279 "Controls Installation Complete" was also achieved on 27-Oct-2004. The bulk of Controls hardware has been installed and operating for some time now. This hardware includes fiber optic repeaters, network access points, VME and CAMAC crates and their modules, multiplexed A/D converters (MADCs) and associated analog entry boxes, various PLC instances, motion control systems, and SWIC Scanners for profile monitors and hadron/muon monitors at the Absorber. Checkout of these installed components has been proceeding extremely well. The valuable contributions of Controls personnel is especially acknowledged with gratitude and thanks for their extended efforts related to NuMI controls. Good progress continues with database entries. Assignments of MADC and timing channels are well documented and current.

Electrical activities covered a wide variety of tasks. The air sampling shelters at EAV-1, -2 and -3 were connected to AC power. Sump pump controllers at MINOS were modified for easier and more reliable operation. The video image of the sump area at the bottom of the MINOS shaft is now on the Lab-Wide CATV system (8GeV Trunk, Channel 3). Remnants of the mine phone system was removed from all NuMI underground enclosures, thereby obviating potential radioactive waste. Electrical service was provided for a beamline air compressor and radiation monitoring equipment. The area at the beginning of the NuMI Stub formerly occupied by a temporary 30-foot shield wall required some electrical remediation. A fluorescent fixture was re-installed and several crushed electrical conduits were replaced. 120 VAC electrical service was also added at the downstream end of the NuMI Stub.

The sole remaining milestone for WBS 1.1.8, L-3-325 "Controls Checkout Complete" is on schedule with completion anticipated in November.

MINOS DETECTORS (WBS 2.0) – R. Rameika

Overview

In October, we worked on hooking up the magnet power supply. The DAQ worked well throughout the month and cosmic ray data were collected routinely to be used for module alignment. We expect to energize the coil in mid-November.

There are no more installation statistics to report. Below is the last Level 2 report. Level 1 reports will continue until all project elements have been closed out and CD-4 has been achieved.

Near Detector Installation (WBS 2.5) – C. James, J. Thron

The work on the coil is almost finished. The power supply and the current reversing switch were installed and connected to the coil leads. The cooling water pumps were connected and the outer connection/insulation were put on the coil. The safety documentation for the turn on, testing, and operation is being written.

The B-dot cabling from the detector to the readout has been completed and the B-dot computers are being tested.

VI. ES&H HIGHLIGHTS – M. Andrews

Management Overview – M. Andrews

Mike Andrews, the NuMI Project ES&H Coordinator and John Cassidy, NuMI Project Field Safety Coordinator continued to provide ES&H support for the Installation Phase of the NuMI Project. Their primary efforts are to provide ES&H support to the floor managers and task managers for all installation activities. They also provide oversight of the implementation of the T&M and Fixed Price subcontractors' safety programs, which includes concurring with the subcontractor on where improvements are needed and the priority for those improvements. Additional efforts include attending pre-shift safety meetings at MI-65 and MINOS to verify continuing improvement, hazard analysis review and participating in daily and weekly ES&H Inspections with the site Floor Manager and representatives from the DOE Fermi Area Office.

The NuMI Project ES&H Coordinator chairs a weekly meeting with members of the NuMI project management team to discuss work planning issues, ES&H/QA review updates and issues, hazard analysis issues, training issues, facility safety issues, and general ES&H program issues.

ES&H support personnel and NuMI/MINOS floor managers for the installation phase of the project meet on a daily basis to discuss the daily schedule, upcoming tasks, related ES&H requirements, hazard analyses, ES&H training and other ES&H issues. They also review and plan for upcoming tasks in the schedule.

The project has continued to experience equipment malfunctions with the natural gas emergency generator at the MINOS facility. The manufacturer completed testing of the equipment and repairs are in progress. In the interim the FESS-OPS organization installed a temporary diesel generator to support the emergency equipment within the MINOS facility.

The Project continues to provide NuMI/MINOS site tours through the FNAL Educational Office twice a week for laboratory employees on Tuesdays and Wednesdays. The tours have been well received and have proceeded safely. All tour participants receive a visitor's safety orientation and are escorted by two experienced tour guides. The tour duration is approximately 1.5 hours.

NuMI Beam Safety Issues – M. Andrews

The NuMI Project ES&H Coordinator (Mike Andrews) and the NuMI ES&H/QA Committee Chair (Keith Schuh) meet on a weekly basis to discuss and coordinate the process for completing upcoming equipment reviews by the committee. They also discuss the status of reviews that are in progress.

Weekly Installation Meetings continue to occur between NuMI Project ES&H personnel, Floor Managers and L2/L3 Managers. The topics discussed include installation procedures, hazard analyses, equipment ES&H/QA reviews and upcoming schedule issues.

The NuMI Project ES&H Coordinator and the Deputy Coordinator for Installation continued to schedule and completed multiple site tours of the MI-65 and MINOS sites, which were attended by numerous Accelerator and Particle Physics Division Department Heads. These tours were initiated to orient these individuals with both above and below ground facilities for future use and occupancy.

Installation Safety – M. Andrews

A daily meeting is held between the MI-65 and MINOS Floor Managers, the NuMI Project ES&H Coordinator, and the Field Safety Coordinator to discuss installation activities for the day, upcoming activities, hazards analyses, installation procedures and ES&H/QA review status.

NuMI Project Management, FNAL ES&H Section, and DOE Area Office performed multiple ES&H reviews and audits during the month of October 2004. NuMI Project Management conducted ES&H Inspections on October 7th, 14th, 21st, and 28th, 2004. Results of an inspection were communicated to the MI-65 and MINOS Floor Managers at the closeout meeting held immediately following the inspection.

MI-65 and MINOS Floor Managers are holding daily work planning meetings with all site workers, which includes a review of task hazards. T&M subcontractor personnel are holding weekly toolbox meetings. NuMI Project Management is monitoring these meetings on a regular basis.

Task Managers are developing task related HAs and submitting Hazard Analysis documentation for review and acceptance to the NuMI Field Safety Coordinator for all new tasks. ES&H personnel and Floor Managers also met with members of the Fermi support groups to review tasks and explain the requirements to complete those tasks, as they relate to schedule and ES&H.

There were no OSHA-recordable injuries during the month of October 2004.

The NuMI Project had completed 46 days without an OSHA-recordable injury or illness.


Project Safety Performance

Safety Performance for the NuMI Construction/Installation Project for 2004 Calendar Year to Date includes a Recordable Incident Rate of 8.2, a Lost Time Incident Rate of 0.0, and a Lost Workday Incident Rate of 0.0. The Project to Date Safety Performance includes a Recordable

Incident Rate of 11.2, a Lost Time Incident Rate of 2.6, and a Lost Workday Incident Rate of 7.1. Figure 2 shows man-hours worked, and recordable injury and incident rates from the start of the NuMI construction subcontracts through October 2004.

NuMI TUNNEL and HALLS PROJECT CONTRACTOR'S INJURY DATA

Manhours, Recordable Injuries & Incident Rate from Start of Project



Radiation Safety – N. Grossman

The review of the NuMI SA and SAD by the DOE FSO/CH Accelerator Readiness Review (ARR) Support Team was successfully completed. The NuMI SAD was then given to PPD and AD ES&H Departments for formal review. Their comments were received and addressed. The SAD is now being signed-off by the PPD and AD Heads. The ES&H Section is reviewing this final copy of the SAD. Full approval of the NuMI SAD should be completed in November. Several meetings were held discussing the NuMI Readiness Review process and sign-off requirements. AD, PPD and the ES&H Section are in agreement on the process. The kick-off meeting for the ARR Committee will be held mid November with an eye to completion near the end of November.

VII. LEVEL 3 MILESTONES

The current NuMI/MINOS Level 3 Milestones are shown in Figure 3. Milestones for the period 7/04 to 9/05 are shown. The triangles are the fixed Fermilab milestones. Note that we show L3 milestones along with the new “L-3-n” identifiers. Actual dates of achieving milestones are shown as black diamonds. Currently projected dates for achieving milestones are shown as hollow diamonds. Projected milestone dates which differ from the fixed Fermilab milestone dates by more than two weeks are flagged as ****<Late>**** or ****<Early>****.

VIII. VARIANCE ANALYSIS – G. Bock

Variances are reported in the cost and schedule reports against the NuMI Project’s plan, which is considerably more aggressive than that required by the DOE milestones. In all cases the project remains comfortably ahead of schedule with respect to the DOE milestones and within baseline cost.

We include the Variance Summary Table. Cost and schedule variances against the project’s plan are extracted from the Cost Tables in Section IX and shown here at Level 2.

DOE Milestones

Planning for installation and commissioning continues to be a focus for the final stages of the NuMI project. There were no significant changes in the forecast dates for any of the remaining DOE milestones. The forecast dates for all remaining DOE milestones continue to include comfortable amounts of float.

NuMI (WBS 1.1)

There is no schedule variance. This month the cumulative cost variance is reported at (\$390K). We are accumulating some variances in the installation work that is now in its final stages. In November or December we will prepare a change request to reflect this as well as the positive variances in other parts of WBS 1.0 described next. We still expect the total contingency use to be within the forecast presented to the DOE Office of Science review committee in May. Project

management is paying careful attention to this, but remains pleased at the overall cost performance here.

NuMI (WBS 1.2)

Schedule variance: The work is complete. There is no schedule variance.

Cost variance: A slight positive cost variance remains after incorporating the effects of the final settlement of all outstanding contract issues.

NuMI (WBS 1.3)

Cost variance: There is a favorable cost variance reported at \$315K.

MINOS (WBS 2)

Cost and Schedule variances: Closeouts of WBS 2 elements continue. There are no significant cost or schedule variances.

MINOS Cavern and Project Support (WBS 3)


The MINOS Cavern outfitting is complete. There are no significant variances in WBS 3.

NuMI WBS Level 3 Milestones **(7/2004 - 9/2005)**

12/16/04

| Mlstrn# | WBS Lev | Name | FNAL Cur Forecast | FNAL Base Date | Float | 4 | 2005 | | | | 2006 | | | | 2007 | |
|---------|---------|--|-------------------|----------------|-------|-----------------|------|---|---|---|------|---|---|---|------|---|
| | | | | | | 2 | 3 | 4 | 1 | 2 | 3 | 4 | 1 | 2 | 3 | 4 |
| L-3-215 | 111 | Lambertson Magnet Installation Complete | 10/10/03 | 7/23/04 | 0 d | Complete ** | | | | | | | | | | |
| L-3-214 | 118 | FIRUS Cable System Installation Complete | 3/29/04 | 7/14/04 | 0 d | *** Complete ** | | | | | | | | | | |
| L-3-236 | 116 | Network in Target Hall | 3/31/04 | 8/6/04 | 0 d | *** Complete ** | | | | | | | | | | |
| L-3-250 | 113 | Power Supply Refurbishing Complete | 4/26/04 | 7/9/04 | 0 d | *** Complete ** | | | | | | | | | | |
| L-3-239 | 114 | Test of Vacuum Integrity Complete | 5/3/04 | 8/13/04 | 0 d | *** Complete ** | | | | | | | | | | |
| L-3-254 | 112 | Compl Placement of Horn 1 into Target Station | 6/1/04 | 7/19/04 | 0 d | *** Complete ** | | | | | | | | | | |
| L-3-314 | 112 | Compl Placement of Horn 2 Assy into Target Station | 6/7/04 | 8/9/04 | 0 d | *** Complete ** | | | | | | | | | | |
| L-3-232 | 114 | Start Absorber Outer Shielding Installation | 6/24/04 | 9/23/04 | 0 d | *** Complete ** | | | | | | | | | | |
| L-3-256 | 114 | Assy of Core on Carrier Complete | 7/2/04 | 10/11/04 | 0 d | *** Complete ** | | | | | | | | | | |
| L-3-271 | 111 | Target Interface Baffle/Window Ready for Install | 7/28/04 | 7/12/04 | 0 d | *** Complete ** | | | | | | | | | | |
| L-3-276 | 113 | Complete Assy/Installation of Stripline | 8/17/04 | 8/19/04 | 0 d | *** Complete ** | | | | | | | | | | |
| L-3-252 | 111 | Instrumentation Ready to Install (Except Profile Monitors) | 8/20/04 | 6/21/04 | 0 d | *** Complete ** | | | | | | | | | | |
| L-3-309 | 112 | Assy of Target Baffle on Module Complete | 8/20/04 | 7/5/04 | 0 d | *** Complete ** | | | | | | | | | | |
| L-3-251 | 111 | Profile Monitor Construction Complete | 9/1/04 | 9/1/04 | 0 d | *** Complete ** | | | | | | | | | | |
| L-3-277 | 113 | Compl Install & Testing of Kicker PS | 9/22/04 | 10/5/04 | 0 d | *** Complete ** | | | | | | | | | | |
| L-3-324 | 118 | NuMI Stub Cables Installed | 9/27/04 | 9/13/04 | 0 d | *** Complete ** | | | | | | | | | | |
| L-3-257 | 118 | MI60 Cable Syst Install Compl (Excl Trim Elements) | 9/28/04 | 9/20/04 | 0 d | *** Complete ** | | | | | | | | | | |
| L-3-318 | 113 | Power Test of MI60 & MI-62 Power Supplies Complete | 9/29/04 | 10/8/04 | 0 d | *** Complete ** | | | | | | | | | | |
| L-3-259 | 118 | Personnel Safety Interlock System Installation Complete | 9/29/04 | 8/27/04 | 0 d | *** Complete ** | | | | | | | | | | |

FNAL Current Forecast 

FNAL Baseline Date 

Milestone Complete 

NuMI WBS Level 3 Milestones **(7/2004 - 9/2005)**

12/16/04

| Mlstrn# | WBS Lev | Name | FNAL Cur Forecast | FNAL Base Date | Float | 4 | | | 2005 | | | | 2006 | | | | 2007 | |
|---------|---------|--|-------------------|----------------|-------|---|---|---|------|----------------|---|---|------|---|---|---|------|---|
| | | | | | | 2 | 3 | 4 | 1 | 2 | 3 | 4 | 1 | 2 | 3 | 4 | 1 | 2 |
| L-3-321 | 117 | All Water SystemSkid Instrumentation Connected | 9/30/04 | 8/6/04 | 0 d | | | | | ** Complete ** | | | | | | | | |
| L-3-293 | 118 | MI-62 Cable System Installation Complete | 9/30/04 | 9/24/04 | 0 d | | | | | ** Complete ** | | | | | | | | |
| L-3-217 | 115 | DownstreamHadron Monitors Ready for Installation | 10/1/04 | 8/9/04 | 0 d | | | | | ** Complete ** | | | | | | | | |
| L-3-255 | 115 | Muon Monitors Installed | 10/11/04 | 10/6/04 | 0 d | | | | | * Complete ** | | | | | | | | |
| L-3-270 | 112 | Target & Horn Installation Complete | 10/18/04 | 10/8/04 | 0 d | | | | | * Complete ** | | | | | | | | |
| L-3-319 | 113 | Start to Pulse & Checkout Horn System | 10/18/04 | 11/19/04 | 0 d | | | | | * Complete ** | | | | | | | | |
| L-3-279 | 118 | Controls Installation Complete | 10/27/04 | 12/7/04 | 0 d | | | | | ** Complete ** | | | | | | | | |
| L-3-253 | 118 | Pre-Targ Hall & Targ Hall Cable Syst Installation Compl | 10/27/04 | 12/6/04 | 0 d | | | | | ** Complete ** | | | | | | | | |
| L-3-258 | 115 | DownstreamHadron Monitor Installed | 11/5/04 | 10/1/04 | 72 d | | | | | ** Late ** | | | | | | | | |
| L-3-291 | 111 | MI Stub Installation Complete | 11/11/04 | 11/15/04 | 56 d | | | | | | | | | | | | | |
| L-3-311 | 111 | Install Pre-target Instrumentation Complete | 11/15/04 | 9/23/04 | 67 d | | | | | ** Late ** | | | | | | | | |
| L-3-294 | 114 | Checkout Absorber Complete | 11/15/04 | 12/20/04 | 66 d | | | | | ** Early ** | | | | | | | | |
| L-3-274 | 113 | Power Test ofTH Conventional Power Supplies Compl | 11/23/04 | 9/22/04 | 57 d | | | | | ** Late ** | | | | | | | | |
| L-3-299 | 111 | Extraction & Primary Beam Checked Out | 11/24/04 | 12/1/04 | 59 d | | | | | | | | | | | | | |
| L-3-325 | 118 | Controls Checkout Complete | 11/24/04 | 12/14/04 | 59 d | | | | | ** Early ** | | | | | | | | |
| L-3-278 | 111 | Pre-Target Checkout Complete | 11/30/04 | 11/8/04 | 57 d | | | | | ** Late ** | | | | | | | | |
| L-3-290 | 112 | Shielding Installation Complete (Pre-Radioactive Component Handling) | 12/1/04 | 11/18/04 | 43 d | | | | | ** Late ** | | | | | | | | |
| L-3-297 | 115 | DownstreamHadron Monitor Operational | 12/1/04 | 10/20/04 | 56 d | | | | | ** Late ** | | | | | | | | |
| L-3-272 | 117 | All Water Systems Checked Out | 12/2/04 | 11/19/04 | 52 d | | | | | ** Late ** | | | | | | | | |





FNAL Current Forecast

FNAL Baseline Date

Milestone Complete






NuMI WBS Level 3 Milestones
(7/2004 - 9/2005)

12/16/04

| Mlstd# | WBS Lev | Name | FNAL Cur Forecast | FNAL Base Date | Float | 4 | | | 2005 | | | | 2006 | | | | 2007 | |
|---------|---------|---------------------------------------|-------------------|----------------|-------|---|---|---|---|----|-------|----|------|---|---|---|------|---|
| | | | | | | 2 | 3 | 4 | 1 | 2 | 3 | 4 | 1 | 2 | 3 | 4 | 1 | 2 |
| L-3-298 | 117 | VacuumSystems Checked Out | 12/6/04 | 11/29/04 | 50 d | | | |  | ** | Late | ** | | | | | | |
| L-3-296 | 115 | Muon Monitors Operational | 12/9/04 | 1/6/05 | 50 d | | | |  | ** | Early | ** | | | | | | |
| L-3-295 | 112 | Pulse & Checkout Horn System Complete | 12/21/04 | 12/7/04 | 42 d | | | |  | ** | Late | ** | | | | | | |
| | | | | | | | | |  | | | | | | | | | |

MINOS WBS Level 3 Milestones
(7/2004 - 9/2005)

12/16/04

| Mlstrn # | WBS Lev 3 | Name | FNAL Cur Forecast | FNAL Base Date | Float | 004 | | | 2005 | | | | 2006 | | | | 2007 | | | | 2008 | | | | |
|----------|-----------|-------------------------------------|-------------------|----------------|-------|-----|---|---|---|----------------|---|---|------|---|---|---|------|---|---|---|------|---|---|---|--|
| | | | | | | 2 | 3 | 4 | 1 | 2 | 3 | 4 | 1 | 2 | 3 | 4 | 1 | 2 | 3 | 4 | 1 | 2 | 3 | 4 | |
| L-3-338 | 253 | 50% of Calorimeter Planes Installed | 7/14/04 | 7/19/04 | 0d | | | |  | ** Complete ** | | | | | | | | | | | | | | | |
| L-3-339 | 253 | 100% Detector Planes Installed | 8/11/04 | 9/7/04 | 0d | | | |  | ** Complete ** | | | | | | | | | | | | | | | |
| L-3-342 | 253 | Calorimeter Readout Installed | 8/12/04 | 8/16/04 | 0d | | | |  | ** Complete ** | | | | | | | | | | | | | | | |
| L-3-343 | 253 | Obtain PORC for Magnet Operation | 11/15/04 | 10/18/04 | 91d | | | |  | *** Late ** | | | | | | | | | | | | | | | |
| L-3-306 | 250 | Near Detector Installation Complete | 12/27/04 | 12/24/04 | 66d | | | |  | | | | | | | | | | | | | | | | |

FNAL Current Forecast 

FNAL Baseline Date 

Milestone Complete 

Variance Summary Table

(Cumulative to Date as of 10/31/04)

| WBS / Description | Budgeted Cost | | Actual Cost | Variance | |
|---------------------------------------|----------------|----------------|----------------|----------|-------|
| | Work Scheduled | Work Performed | Work Performed | Schedule | Cost |
| 1.1 Technical Components | 28,798 | 28,791 | 29,181 | (7) | (390) |
| 1.2 Facility Construction | 74,652 | 74,652 | 74,586 | 0 | 66 |
| 1.3 Project Management | 3,405 | 3,406 | 3,091 | 0 | 315 |
| 1.0 TEC Total | 106,856 | 106,849 | 106,857 | (7) | (8) |
| 2.1 Magnets: Steel & Coils | 7,621 | 7,621 | 7,622 | 0 | (1) |
| 2.2 Scintillator Detector Fabrication | 19,525 | 19,525 | 19,520 | 0 | 5 |
| 2.3 Electronics, DAQ & Database | 9,172 | 9,173 | 9,134 | 1 | 39 |
| 2.4 Far Detector Installation | 4,581 | 4,581 | 4,577 | 0 | 4 |
| 2.5 Near Detector Installation | 5,350 | 5,326 | 5,384 | (24) | (58) |
| 2.6 MINOS Project Management | 1,663 | 1,664 | 1,693 | 1 | (29) |
| UK In-Kind Contribution | (4,835) | (4,835) | (4,835) | (0) | 0 |
| 2.0 MINOS Detector | 43,078 | 43,055 | 43,095 | (22) | (40) |
| 3.1. NuMI Conceptual Design | 1,934 | 1,934 | 1,928 | 0 | 6 |
| 3.2 MINOS Detector R&D | 1,768 | 1,768 | 1,768 | (0) | 0 |
| 3.3 MINOS Cavern | 14,527 | 14,527 | 14,527 | 0 | 0 |
| 3.4 Soudan/MINOS Operating | 1,677 | 1,677 | 1,677 | 0 | (0) |
| Minnesota Preconstruction Funds | (758) | (758) | (758) | 0 | 0 |
| Minnesota Construction Funds FY99 | (3,000) | (3,000) | (3,000) | 0 | 0 |
| 3.0 NuMI Project Support | 16,148 | 16,148 | 16,142 | 0 | 6 |
| OPC Total | 59,225 | 59,203 | 59,237 | (22) | (34) |
| TPC Total | 166,081 | 166,052 | 166,094 | (29) | (42) |

IX. COST REPORTS

Cost and earned value reports for the NuMI Project are presented in two sets, one for WBS 1.0 Total Estimated Cost (TEC), and a second for Other Project Costs (OPC) that includes both the MINOS Detector (WBS 2.0) and Project Support (WBS 3.0). Information for all segments of the project is summarized at WBS Level 3 except in the case of the OPC CURVE Reports that are at WBS Level 2 instead. The actual cost of work performed (ACWP) is comprised of the following: 1) costs collected and reported by the Fermilab financial system, 2) costs collected and reported to NuMI Project Management by the University of Minnesota in their monthly progress report for WBS 3.3 MINOS Cavern, and 3) an estimate of the value of work performed by the United Kingdom (UK) collaborating institutions towards their in-kind contribution. Since the UK collaborating institutions are not required to report their actual costs to NuMI Project Management, we are assuming that actual current period costs and cumulative costs are equal to current period earned value and cumulative earned value, respectively. Each set of cost and earned value reports includes the following:

CPR Format 1A

This is a modified version of the traditional CPR Format 1 report that shows indirect cost for each WBS Level 3 rather than as a single line item for the entire project. As a result it is possible to review the status of both burdened and unburdened costs for each major system or cost component. In addition, the report for the OPC includes a summary section at the end, with WBS Level 2 totals for the MINOS Detector and Project Support segments of the project.

CPR Format 3

This is the traditional format for reporting changes to the project baseline that were approved and implemented in the current reporting period, as well as their impact on the time phased project baseline.

CURVE Reports

The project is so close to completion that these graphical reports have ceased to convey any useful information and have been removed.

Plan v Act Reports

These reports compare burdened planned costs (BCWS) with burdened actual costs (ACWP) on a cumulative basis through the end of the prior fiscal year, and by month for the current fiscal year. There are two versions of this report, one for total cost, and a second for labor costs only. Both OPC versions exclude the value of UK In-Kind Contributions and thus represent US Funds only.

NuMI Project Obligations

This report reflects burdened obligations to date, including requisitions in progress, for the entire project, as recorded in the Fermilab financial system. Consequently, it does not include any assumed obligations with respect to work performed by the UK collaborating institutions. Nor does it reflect actual amounts obligated by the University of Minnesota under the grant for WBS 3.3 MINOS Cavern; instead, obligations shown for WBS 3.3 represent the cumulative amount of the Financial Plan transfers to the University of Minnesota from the Fermilab budget.

NuMI Project TEC

(\$000's Omitted)

| Cost Performance Report - Work Breakdown Structure | | | | | | | | | | | | | | |
|--|--|---------------------------------------|----------------|------------------------------------|----------|--------------------|----------------|------------------|----------------|----------------|------------------|----------------------------|----------------|------|
| Contractor: | | Fermi National Accelerator Laboratory | | | | Contract Type/No: | | Project Name/No: | | Report Period: | | | | |
| Location: | | Batavia, Illinois | | | | | | NuMI TEC | | 9/30/04 | | 10/31/04 | | |
| Quantity | | Negotiated Cost | | Est. Cost Authorized Unpriced Work | | Tgt. Profit/ Fee % | | Tgt. Price | Est Price | Share Ratio | Contract Ceiling | Estimated Contract Ceiling | | |
| 1 | | 109,168 | | 0 | | 0 0 | | 109,168 | 0 | | 0 | 0 | | |
| WBS[2] WBS[3] Results... | | Current Period | | | | Cumulative to Date | | | | | At Completion | | | |
| | | Budgeted Cost | | Actual Cost | Variance | | Budgeted Cost | | Actual Cost | Variance | | | Latest Revised | |
| | | Work Scheduled | Work Performed | Work Performed | Schedule | Cost | Work Scheduled | Work Performed | Work Performed | Schedule | Cost | | Budgeted | |
| Item | | (2) | (3) | (4) | (5) | (6) | (7) | (8) | (9) | (10) | (11) | (12) | (13) | (14) |
| 1.1 Technical Components | | | | | | | | | | | | | | |
| 1.1.1 Extraction & Primary Beam | | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 8 | 6 | 38 | (2) | (32) | 4,617 | 4,621 | 4,836 | 4 | (215) | 4,627 | 4,627 | 0 |
| Indirect Cost | | 2 | 2 | 7 | (0) | (6) | 1,006 | 1,007 | 1,102 | 1 | (95) | 1,009 | 1,009 | 0 |
| WBS[3]Totals: | | 10 | 8 | 46 | (2) | (38) | 5,623 | 5,628 | 5,938 | 5 | (310) | 5,637 | 5,637 | 0 |
| 1.1.2 Neutrino Beam Devices | | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 86 | 96 | 189 | 10 | (93) | 9,091 | 8,878 | 9,202 | (213) | (324) | 9,170 | 9,170 | 0 |
| Indirect Cost | | 19 | 19 | 33 | 1 | (13) | 2,145 | 2,107 | 2,031 | (38) | 76 | 2,167 | 2,167 | 0 |
| WBS[3]Totals: | | 104 | 115 | 221 | 11 | (106) | 11,237 | 10,985 | 11,233 | (252) | (248) | 11,338 | 11,338 | 0 |
| 1.1.3 Power Supply System | | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 11 | 21 | 62 | 9 | (41) | 4,298 | 4,278 | 4,390 | (20) | (111) | 4,305 | 4,305 | 0 |
| Indirect Cost | | 4 | 5 | 15 | 1 | (11) | 1,038 | 1,031 | 1,030 | (6) | 1 | 1,040 | 1,040 | 0 |
| WBS[3]Totals: | | 15 | 25 | 77 | 10 | (52) | 5,336 | 5,310 | 5,420 | (26) | (110) | 5,345 | 5,345 | 0 |
| 1.1.4 Hadron Decay and Absorber | | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 53 | 6 | 10 | (47) | (4) | 1,161 | 1,288 | 1,289 | 127 | (1) | 1,294 | 1,294 | 0 |
| Indirect Cost | | 10 | 2 | 2 | (9) | 0 | 262 | 288 | 276 | 26 | 12 | 290 | 290 | 0 |
| WBS[3]Totals: | | 64 | 8 | 12 | (56) | (4) | 1,424 | 1,576 | 1,566 | 153 | 11 | 1,584 | 1,584 | 0 |
| 1.1.5 Neutrino Beam Monitoring | | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 6 | 21 | (1) | 15 | 22 | 436 | 419 | 434 | (17) | (15) | 455 | 455 | 0 |
| Indirect Cost | | 0 | 0 | 0 | 0 | (0) | 26 | 25 | 38 | (0) | (13) | 26 | 26 | 0 |
| WBS[3]Totals: | | 6 | 21 | (1) | 15 | 22 | 462 | 445 | 472 | (17) | (28) | 481 | 481 | 0 |
| 1.1.6 Alignment Systems | | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 5 | 0 | 0 | (5) | 0 | 229 | 228 | 161 | (1) | 67 | 235 | 235 | 0 |
| Indirect Cost | | 1 | 0 | 0 | (1) | 0 | 66 | 66 | 41 | 0 | 25 | 67 | 67 | 0 |
| WBS[3]Totals: | | 6 | 0 | 0 | (6) | 0 | 295 | 294 | 202 | (1) | 92 | 301 | 301 | 0 |
| 1.1.7 Water, Vacuum & Gas Systems | | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 23 | 27 | 35 | 4 | (8) | 1,660 | 1,658 | 1,771 | (2) | (114) | 1,674 | 1,674 | 0 |
| Indirect Cost | | 7 | 9 | 6 | 1 | 2 | 407 | 407 | 381 | 0 | 26 | 411 | 411 | 0 |
| WBS[3]Totals: | | 31 | 36 | 41 | 5 | (5) | 2,066 | 2,065 | 2,152 | (2) | (87) | 2,085 | 2,085 | 0 |
| 1.1.8 Installation and Integration | | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 52 | 39 | 30 | (13) | 9 | 1,867 | 1,974 | 1,804 | 107 | 170 | 1,988 | 1,988 | 0 |
| Indirect Cost | | 14 | 7 | 5 | (7) | 2 | 426 | 453 | 331 | 27 | 122 | 456 | 456 | 0 |
| WBS[3]Totals: | | 66 | 47 | 35 | (20) | 11 | 2,293 | 2,427 | 2,135 | 133 | 292 | 2,445 | 2,445 | 0 |
| 1.1.9 Hadronic Hose (Close-out) | | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 0 | 0 | 0 | 0 | 0 | 53 | 53 | 54 | 0 | (0) | 53 | 53 | 0 |
| Indirect Cost | | 0 | 0 | 0 | 0 | 0 | 9 | 9 | 9 | 0 | (0) | 9 | 9 | 0 |
| WBS[3]Totals: | | 0 | 0 | 0 | 0 | 0 | 62 | 62 | 63 | 0 | (1) | 62 | 62 | 0 |
| WBS[2]Totals: | | 303 | 260 | 431 | (42) | (171) | 28,798 | 28,791 | 29,181 | (7) | (390) | 29,277 | 29,277 | 0 |

NuMI Project TEC

(\$000's Omitted)

| Cost Performance Report - Work Breakdown Structure | | | | | | | | | | | | | | |
|--|--|---------------------------------------|----------------|------------------------------------|----------|--------------------|----------------|------------------|----------------|----------------|------------------|----------------------------|----------------|----------|
| Contractor: | | Fermi National Accelerator Laboratory | | | | Contract Type/No: | | Project Name/No: | | Report Period: | | | | |
| Location: | | Batavia, Illinois | | | | | | NuMI TEC | | 9/30/04 | | 10/31/04 | | |
| Quantity | | Negotiated Cost | | Est. Cost Authorized Unpriced Work | | Tgt. Profit/ Fee % | | Tgt. Price | Est Price | Share Ratio | Contract Ceiling | Estimated Contract Ceiling | | |
| 1 | | 109,168 | | 0 | | 0 0 | | 109,168 | 0 | | 0 | 0 | | |
| WBS[2] WBS[3] Results... | | Current Period | | | | Cumulative to Date | | | | | At Completion | | | |
| | | Budgeted Cost | | Actual Cost | Variance | | Budgeted Cost | | Actual Cost | Variance | | | Latest Revised | |
| | | Work Scheduled | Work Performed | Work Performed | Schedule | Cost | Work Scheduled | Work Performed | Work Performed | Schedule | Cost | | Budgeted | |
| Item | | Scheduled | Performed | Performed | Schedule | Cost | Scheduled | Performed | Performed | Schedule | Cost | Budgeted | Estimate | Variance |
| (1) | | (2) | (3) | (4) | (5) | (6) | (7) | (8) | (9) | (10) | (11) | (12) | (13) | (14) |
| 1.2 Facility Construction | | | | | | | | | | | | | | |
| 1.2.1 Facility Physics Design Phase | | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 0 | 0 | 0 | 0 | 0 | 49 | 49 | 52 | 0 | (3) | 49 | 49 | 0 |
| Indirect Cost | | 0 | 0 | 0 | 0 | 0 | 21 | 21 | 19 | 0 | 2 | 21 | 21 | 0 |
| WBS[3]Totals: | | 0 | 0 | 0 | 0 | 0 | 70 | 70 | 70 | 0 | (0) | 70 | 70 | 0 |
| 1.2.2 Facility Construction Title I Design Phase | | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 0 | 0 | 0 | 0 | 0 | 1,254 | 1,254 | 1,288 | 0 | (34) | 1,254 | 1,254 | 0 |
| Indirect Cost | | 0 | 0 | 0 | 0 | 0 | 184 | 184 | 149 | 0 | 35 | 184 | 184 | 0 |
| WBS[3]Totals: | | 0 | 0 | 0 | 0 | 0 | 1,438 | 1,438 | 1,437 | 0 | 1 | 1,438 | 1,438 | 0 |
| 1.2.3 Facility Construction Title II Design Phase | | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 0 | 0 | 0 | 0 | 0 | 2,620 | 2,620 | 2,807 | 0 | (187) | 2,620 | 2,620 | 0 |
| Indirect Cost | | 0 | 0 | 0 | 0 | 0 | 355 | 355 | 167 | 0 | 188 | 355 | 355 | 0 |
| WBS[3]Totals: | | 0 | 0 | 0 | 0 | 0 | 2,975 | 2,975 | 2,974 | 0 | 1 | 2,975 | 2,975 | 0 |
| 1.2.4 Facility Construction Phase | | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 0 | 0 | 1 | 0 | (1) | 68,572 | 68,572 | 68,599 | 0 | (27) | 68,572 | 68,572 | 0 |
| Indirect Cost | | 0 | 0 | 0 | 0 | (0) | 1,596 | 1,596 | 1,505 | 0 | 91 | 1,596 | 1,596 | 0 |
| WBS[3]Totals: | | 0 | 0 | 1 | 0 | (1) | 70,169 | 70,169 | 70,105 | 0 | 64 | 70,169 | 70,169 | 0 |
| WBS[2]Totals: | | 0 | 0 | 1 | 0 | (1) | 74,652 | 74,652 | 74,586 | 0 | 66 | 74,652 | 74,652 | 0 |
| 1.3 Project Management | | | | | | | | | | | | | | |
| 1.3.1 FY 98 Project Management | | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 0 | 0 | 0 | 0 | 0 | 208 | 208 | 104 | 0 | 104 | 208 | 208 | 0 |
| Indirect Cost | | 0 | 0 | 0 | 0 | 0 | 66 | 66 | 37 | 0 | 29 | 66 | 66 | 0 |
| WBS[3]Totals: | | 0 | 0 | 0 | 0 | 0 | 275 | 275 | 141 | 0 | 133 | 275 | 275 | 0 |
| 1.3.2 FY 99 Project Management | | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 0 | 0 | 0 | 0 | 0 | 425 | 425 | 512 | 0 | (88) | 425 | 425 | 0 |
| Indirect Cost | | 0 | 0 | 0 | 0 | 0 | 135 | 135 | 149 | 0 | (14) | 135 | 135 | 0 |
| WBS[3]Totals: | | 0 | 0 | 0 | 0 | 0 | 560 | 560 | 661 | 0 | (102) | 560 | 560 | 0 |
| 1.3.3 FY 00 Project Management | | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 0 | 0 | 0 | 0 | 0 | 436 | 436 | 521 | 0 | (85) | 436 | 436 | 0 |
| Indirect Cost | | 0 | 0 | 0 | 0 | 0 | 139 | 139 | 142 | 0 | (3) | 139 | 139 | 0 |
| WBS[3]Totals: | | 0 | 0 | 0 | 0 | 0 | 575 | 575 | 663 | 0 | (88) | 575 | 575 | 0 |
| 1.3.4 FY 01 Project Management | | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 0 | 0 | 0 | 0 | 0 | 522 | 522 | 331 | 0 | 191 | 522 | 522 | 0 |
| Indirect Cost | | 0 | 0 | 0 | 0 | 0 | 166 | 166 | 92 | 0 | 74 | 166 | 166 | 0 |
| WBS[3]Totals: | | 0 | 0 | 0 | 0 | 0 | 688 | 688 | 423 | 0 | 265 | 688 | 688 | 0 |

NuMI Project TEC

(\$000's Omitted)

| Cost Performance Report - Work Breakdown Structure | | | | | | | | | | | | | | | |
|--|--|---------------------------------------|-------------------|---------------------------------------|----------|-----------------------|-------------------|-------------------|-------------------|----------------|---------------------|-------------------------------|-------------------|---------|----------|
| Contractor: | | Fermi National Accelerator Laboratory | | | | Contract Type/No: | | Project Name/No: | | Report Period: | | | | | |
| Location: | | Batavia, Illinois | | | | | | NuMI TEC | | 9/30/04 | | 10/31/04 | | | |
| Quantity | | Negotiated Cost | | Est. Cost Authorized Unpriced Work | | Tgt. Profit/ Fee % | | Tgt. Price | Est Price | Share Ratio | Contract Ceiling | Estimated Contract Ceiling | | | |
| 1 | | 109,168 | | 0 | | 0 0 | | 109,168 | 0 | | 0 | 0 | | | |
| WBS[2] WBS[3] Results... | | Current Period | | | | Cumulative to Date | | | | | At Completion | | | | |
| | | Budgeted Cost | | Actual Cost | Variance | | Budgeted Cost | | Actual Cost | Variance | | | Latest Revised | | |
| | | Work Scheduled | Work Performed | Work Performed | Schedule | Cost | Work Scheduled | Work Performed | Work Performed | Schedule | Cost | | Budgeted | | Estimate |
| Item | | (1) | (2) | (3) | (4) | (5) | (6) | (7) | (8) | (9) | (10) | (11) | (12) | (13) | (14) |
| 1.3.5 FY 02 Project Management | | | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 0 | 0 | 0 | 0 | 0 | | 533 | 533 | 253 | 0 | 281 | 533 | 533 | 0 |
| Indirect Cost | | 0 | 0 | 0 | 0 | 0 | | 170 | 170 | 72 | 0 | 98 | 170 | 170 | 0 |
| WBS[3]Totals: | | 0 | 0 | 0 | 0 | 0 | | 703 | 703 | 324 | 0 | 378 | 703 | 703 | 0 |
| 1.3.6 FY 03 Project Management | | | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 0 | 0 | 0 | 0 | 0 | | 411 | 411 | 324 | 0 | 87 | 411 | 411 | 0 |
| Indirect Cost | | 0 | 0 | 0 | 0 | 0 | | 131 | 131 | 98 | 0 | 33 | 131 | 131 | 0 |
| WBS[3]Totals: | | 0 | 0 | 0 | 0 | 0 | | 541 | 541 | 421 | 0 | 120 | 541 | 541 | 0 |
| 1.3.7 FY 04 Project Management | | | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 0 | 0 | 0 | 0 | (0) | | 45 | 45 | 332 | 0 | (287) | 45 | 45 | 0 |
| Indirect Cost | | 0 | 0 | 0 | 0 | (0) | | 14 | 14 | 99 | 0 | (84) | 14 | 14 | 0 |
| WBS[3]Totals: | | 0 | 0 | 0 | 0 | (0) | | 59 | 59 | 430 | 0 | (371) | 59 | 59 | 0 |
| 1.3.8 FY 05 Project Management | | | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 4 | 4 | 20 | 0 | (16) | | 4 | 4 | 20 | 0 | (16) | 23 | 23 | 0 |
| Indirect Cost | | 1 | 1 | 6 | 0 | (5) | | 1 | 1 | 6 | 0 | (5) | 7 | 7 | 0 |
| WBS[3]Totals: | | 5 | 5 | 26 | 0 | (21) | | 5 | 5 | 26 | 0 | (21) | 31 | 31 | 0 |
| WBS[2]Totals: | | 5 | 5 | 27 | 0 | (21) | | 3,405 | 3,406 | 3,091 | 0 | 315 | 3,431 | 3,431 | 0 |
| General and Administrative | | 0 | 0 | 0 | 0 | 0 | | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Undistributed Budget | | | | | | | | | | | | | 0 | 0 | 0 |
| Sub Total | | 308 | 266 | 458 | (42) | (193) | | 106,856 | 106,849 | 106,857 | (7) | (8) | 107,361 | 107,361 | 0 |
| Contingency | | | | | | | | | | | | | 1,808 | 1,808 | 0 |
| Total | | 308 | 266 | 458 | (42) | (193) | | 106,856 | 106,849 | 106,857 | (7) | (8) | 109,168 | 109,168 | 0 |

NuMI Project TEC


(\$000's Omitted)

| Cost Performance Report - Baseline | | | | | | | | | | | | | | | |
|---|---------------------------|---|---|-------------------------------|-------------|--|-------------|---------------------------|---|--|------|----------------------------------|---|--------------------------------|-----------------|
| Contractor: Fermi National Accelerator Laboratory | | | | Contract Type/No: | | | | Project Name/No: NuMI TEC | | | | Report Period: 9/30/04 10/31/04 | | | |
| Location: Batavia, Illinois | | | | | | | | | | | | | | | |
| (1) Original Contract Target Cost | | (2) Negotiated Contract Changes | | (3) Current Target Cost | | (4) Est. Cost Authorized Authorized Unpriced Work | | | (5) Contract Budget Base (3) + (4) | | | (6) Total Allocated Budget | | (7) Difference (5) - (6) | |
| 76,200 | | 32,968 | | 109,168 | | 0 | | | 109,168 | | | 109,168 | | (0) | |
| (8) Contract Start Date 10/1/97 | | (9) Contract Definitization Date 10/1/97 | | | | (10) Last Item Delivery Date 9/30/03 | | | | (11) Contract Completion Date 9/30/03 | | | (12) Estimated Completion Date 9/30/03 | | |
| Item | BCWS Cum to Date | BCWS for Report Period | Budgeted Cost for Work Scheduled (Non-Cumulative) | | | | | | | | | | | Undist Budget | Total Budget |
| | | | Six Month Forecast | | | | | | (Enter Specific Periods) | | | | | | |
| | | | +1 NOV04 | +2 DEC04 | +3 JAN05 | +4 FEB05 | +5 MAR05 | +6 APR05 | BAL FY05 | | | | | | |
| (1) | (2) | (3) | (4) | (5) | (6) | (7) | (8) | (9) | (10) | (11) | (12) | (13) | (14) | (15) | (16) |
| PM Baseline (Beginning of Period) | | 106,548 | 308 | 301 | 185 | 10 | 5 | 5 | 0 | 0 | 0 | 0 | 0 | 0 | 107,361 |
| PM Baseline (End of Period) | | 106,856 | | 301 | 185 | 10 | 5 | 5 | 0 | 0 | 0 | 0 | 0 | 0 | 107,361 |
| Contingency | | | | | | | | | | | | | | | 1,808 |
| Total | | | | | | | | | | | | | | | 109,168 |

NuMI Project TEC


(\$000's Omitted)

1.1 Technical Components




| | | | | | | | | | | | | | |
|------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|
| | PR YRS | OCT04 | NOV04 | DEC04 | JAN05 | FEB05 | MAR05 | APR05 | MAY05 | JUN05 | JUL05 | AUG05 | SEP05 |
| BCWS | 28,495 | 28,798 | 29,093 | 29,273 | 29,277 | 29,277 | 29,277 | 29,277 | 29,277 | 29,277 | 29,277 | 29,277 | 29,277 |
| BCWP | 28,531 | 28,791 | | | | | | | | | | | |
| ACWP | 28,750 | 29,181 | | | | | | | | | | | |

1.2 Facility Construction



| | | | | | | | | | | | | | |
|------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|
| | PR YRS | OCT04 | NOV04 | DEC04 | JAN05 | FEB05 | MAR05 | APR05 | MAY05 | JUN05 | JUL05 | AUG05 | SEP05 |
| BCWS | 74,652 | 74,652 | 74,652 | 74,652 | 74,652 | 74,652 | 74,652 | 74,652 | 74,652 | 74,652 | 74,652 | 74,652 | 74,652 |
| BCWP | 74,652 | 74,652 | | | | | | | | | | | |
| ACWP | 74,585 | 74,586 | | | | | | | | | | | |

Grand Total



| | | | | | | | | | | | | | |
|------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|
| | PR YRS | OCT04 | NOV04 | DEC04 | JAN05 | FEB05 | MAR05 | APR05 | MAY05 | JUN05 | JUL05 | AUG05 | SEP05 |
| BCWS | 106,548 | 106,856 | 107,156 | 107,341 | 107,351 | 107,355 | 107,361 | 107,361 | 107,361 | 107,361 | 107,361 | 107,361 | 107,361 |
| BCWP | 106,583 | 106,849 | | | | | | | | | | | |
| ACWP | 106,399 | 106,857 | | | | | | | | | | | |

NuMI Project TEC

(\$000's Omitted)

| | | | | | | | | | | | | | | | |
|---|--------------------------|--------|-------|-------|--|-------|-------|-------|-------|-------|-------|-------|-------|-------|--------|
| Program: NUMITEC | Description: NuMI TEC | | | | Approval: Program Manager Functional Manager Cost Account Manager | | | | | | | | | | |
| Run Date: 11/09/04 | Status Date: 10/31/2004 | | | | | | | | | | | | | | |
| DESCRIPTION | PR YRS | OCT04 | NOV04 | DEC04 | JAN05 | FEB05 | MAR05 | APR05 | MAY05 | JUN05 | JUL05 | AUG05 | SEP05 | TOTAL | |
| 1.1 Technical Components | | | | | | | | | | | | | | | |
| 1.1.1 Extraction & Primary Beam | BCWS | 5,613 | 10 | 14 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 5,637 |
| | ACWP | 5,892 | 46 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 5,938 |
| 1.1.2 Neutrino Beam Devices | BCWS | 11,132 | 104 | 71 | 30 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 11,338 |
| | ACWP | 11,012 | 221 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 11,233 |
| 1.1.3 Power Supply System | BCWS | 5,321 | 15 | 8 | 1 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 5,345 |
| | ACWP | 5,343 | 77 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 5,420 |
| 1.1.4 Hadron Decay and Absorber | BCWS | 1,360 | 64 | 118 | 43 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 1,584 |
| | ACWP | 1,554 | 12 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 1,566 |
| 1.1.5 Neutrino Beam Monitoring | BCWS | 456 | 6 | 0 | 20 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 481 |
| | ACWP | 473 | (1) | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 472 |
| 1.1.6 Alignment Systems | BCWS | 289 | 6 | 6 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 301 |
| | ACWP | 202 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 202 |
| 1.1.7 Water, Vacuum & Gas Systems | BCWS | 2,036 | 31 | 18 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 2,085 |
| | ACWP | 2,111 | 41 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 2,152 |
| 1.1.8 Installation and Integration | BCWS | 2,227 | 66 | 61 | 86 | 5 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 2,445 |
| | ACWP | 2,100 | 35 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 2,135 |
| 1.1.9 Hadronic Hose (Close-out) | BCWS | 62 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 62 |
| | ACWP | 63 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 63 |
| WBS[2] Totals: | BCWS | 28,495 | 303 | 295 | 179 | 5 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 29,277 |
| | ACWP | 28,750 | 431 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 29,181 |
| 1.2 Facility Construction | | | | | | | | | | | | | | | |
| 1.2.1 Facility Physics Design Phase | BCWS | 70 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 70 |
| | ACWP | 70 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 70 |
| 1.2.2 Facility Construction Title I Design Phase | BCWS | 1,438 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 1,438 |
| | ACWP | 1,437 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 1,437 |
| 1.2.3 Facility Construction Title II Design Phase | BCWS | 2,975 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 2,975 |
| | ACWP | 2,974 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 2,974 |
| 1.2.4 Facility Construction Phase | BCWS | 70,169 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 70,169 |
| | ACWP | 70,104 | 1 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 70,105 |
| WBS[2] Totals: | BCWS | 74,652 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 74,652 |
| | ACWP | 74,585 | 1 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 74,586 |
| 1.3 Project Management | | | | | | | | | | | | | | | |
| 1.3.1 FY 98 Project Management | BCWS | 275 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 275 |
| | ACWP | 141 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 141 |
| 1.3.2 FY 99 Project Management | BCWS | 560 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 560 |
| | ACWP | 661 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 661 |
| 1.3.3 FY 00 Project Management | BCWS | 575 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 575 |
| | ACWP | 663 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 663 |
| 1.3.4 FY 01 Project Management | BCWS | 688 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 688 |
| | ACWP | 423 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 423 |
| 1.3.5 FY 02 Project Management | BCWS | 703 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 703 |
| | ACWP | 324 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 324 |

NuMI Project TEC

(\$000's Omitted)

| Program: NUMITEC | Description: NuMI TEC | Approval: Program Manager Functional Manager Cost Account Manager | | | | | | | | | | | | | |
|--------------------------------|--------------------------|--|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|---------|
| Run Date: 11/09/04 | Status Date: 10/31/2004 | | | | | | | | | | | | | | |
| DESCRIPTION | | PR YRS | OCT04 | NOV04 | DEC04 | JAN05 | FEB05 | MAR05 | APR05 | MAY05 | JUN05 | JUL05 | AUG05 | SEP05 | TOTAL |
| 1.3.6 FY 03 Project Management | BCWS | 541 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 541 |
| | ACWP | 421 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 421 |
| 1.3.7 FY 04 Project Management | BCWS | 59 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 59 |
| | ACWP | 430 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 430 |
| 1.3.8 FY 05 Project Management | BCWS | 0 | 5 | 5 | 5 | 5 | 5 | 5 | 0 | 0 | 0 | 0 | 0 | 0 | 31 |
| | ACWP | 0 | 26 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 26 |
| WBS[2] Totals: | BCWS | 3,401 | 5 | 5 | 5 | 5 | 5 | 5 | 0 | 0 | 0 | 0 | 0 | 0 | 3,431 |
| | ACWP | 3,064 | 27 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 3,091 |
| Grand Totals: | BCWS | 106,548 | 308 | 301 | 185 | 10 | 5 | 5 | 0 | 0 | 0 | 0 | 0 | 0 | 107,361 |
| | ACWP | 106,399 | 458 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 106,857 |

NuMI Project TEC - Labor Only

(\$000's Omitted)

| Program: NUMITEC | Description: NuMI TEC | Approval: Program Manager Functional Manager Cost Account Manager | | | | | | | | | | | | | |
|---|--------------------------|--|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|--------|
| Run Date: 11/09/04 | Status Date: 10/31/2004 | | | | | | | | | | | | | | |
| DESCRIPTION | | PR YRS | OCT04 | NOV04 | DEC04 | JAN05 | FEB05 | MAR05 | APR05 | MAY05 | JUN05 | JUL05 | AUG05 | SEP05 | TOTAL |
| 1.1 Technical Components | | | | | | | | | | | | | | | |
| 1.1.1 Extraction & Primary Beam | BCWS | 2,416 | 10 | 14 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 2,440 |
| | ACWP | 3,195 | 22 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 3,217 |
| 1.1.2 Neutrino Beam Devices | BCWS | 5,671 | 40 | 54 | 21 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 5,786 |
| | ACWP | 5,740 | 20 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 5,760 |
| 1.1.3 Power Supply System | BCWS | 2,785 | 15 | 8 | 1 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 2,808 |
| | ACWP | 3,286 | 50 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 3,336 |
| 1.1.4 Hadron Decay and Absorber | BCWS | 585 | 14 | 26 | 22 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 647 |
| | ACWP | 730 | 2 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 732 |
| 1.1.5 Neutrino Beam Monitoring | BCWS | 78 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 78 |
| | ACWP | 75 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 75 |
| 1.1.6 Alignment Systems | BCWS | 236 | 3 | 2 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 241 |
| | ACWP | 148 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 148 |
| 1.1.7 Water, Vacuum & Gas Systems | BCWS | 1,102 | 31 | 18 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 1,151 |
| | ACWP | 918 | 7 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 925 |
| 1.1.8 Installation and Integration | BCWS | 958 | 46 | 46 | 34 | 5 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 1,088 |
| | ACWP | 447 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 447 |
| 1.1.9 Hadronic Hose (Close-out) | BCWS | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| | ACWP | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| WBS[2] Totals: | BCWS | 13,830 | 158 | 169 | 78 | 5 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 14,239 |
| | ACWP | 14,539 | 101 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 14,640 |
| 1.2 Facility Construction | | | | | | | | | | | | | | | |
| 1.2.1 Facility Physics Design Phase | BCWS | 70 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 70 |
| | ACWP | 70 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 70 |
| 1.2.2 Facility Construction Title I Design Phase | BCWS | 300 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 300 |
| | ACWP | 299 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 299 |
| 1.2.3 Facility Construction Title II Design Phase | BCWS | 556 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 556 |
| | ACWP | 556 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 556 |
| 1.2.4 Facility Construction Phase | BCWS | 3,071 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 3,071 |
| | ACWP | 3,389 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 3,389 |
| WBS[2] Totals: | BCWS | 3,998 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 3,998 |
| | ACWP | 4,314 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 4,314 |
| 1.3 Project Management | | | | | | | | | | | | | | | |
| 1.3.1 FY 98 Project Management | BCWS | 275 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 275 |
| | ACWP | 125 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 125 |
| 1.3.2 FY 99 Project Management | BCWS | 560 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 560 |
| | ACWP | 595 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 595 |
| 1.3.3 FY 00 Project Management | BCWS | 575 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 575 |
| | ACWP | 616 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 616 |
| 1.3.4 FY 01 Project Management | BCWS | 688 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 688 |
| | ACWP | 416 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 416 |

NuMI Project TEC - Labor Only

(\$000's Omitted)

| Program: NUMITEC | Description: NuMI TEC | Approval: Program Manager Functional Manager Cost Account Manager | | | | | | | | | | | | | |
|--------------------------------|--------------------------|--|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|--------|
| Run Date: 11/09/04 | Status Date: 10/31/2004 | | | | | | | | | | | | | | |
| DESCRIPTION | | PR YRS | OCT04 | NOV04 | DEC04 | JAN05 | FEB05 | MAR05 | APR05 | MAY05 | JUN05 | JUL05 | AUG05 | SEP05 | TOTAL |
| 1.3.5 FY 02 Project Management | BCWS | 703 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 703 |
| | ACWP | 324 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 324 |
| 1.3.6 FY 03 Project Management | BCWS | 541 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 541 |
| | ACWP | 416 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 416 |
| 1.3.7 FY 04 Project Management | BCWS | 59 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 59 |
| | ACWP | 428 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 428 |
| 1.3.8 FY 05 Project Management | BCWS | 0 | 5 | 5 | 5 | 5 | 5 | 5 | 0 | 0 | 0 | 0 | 0 | 0 | 31 |
| | ACWP | 0 | 26 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 26 |
| WBS[2] Totals: | BCWS | 3,401 | 5 | 5 | 5 | 5 | 5 | 5 | 0 | 0 | 0 | 0 | 0 | 0 | 3,431 |
| | ACWP | 2,921 | 26 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 2,947 |
| Grand Totals: | BCWS | 21,228 | 163 | 174 | 83 | 10 | 5 | 5 | 0 | 0 | 0 | 0 | 0 | 0 | 21,668 |
| | ACWP | 21,773 | 128 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 21,901 |

NuMI Other Project Costs

(\$000's Omitted)

Cost Performance Report - Work Breakdown Structure

| Contractor: | | Fermi National Accelerator Laboratory | | | | Contract Type/No: | | | Project Name/No: | | Report Period: | | | |
|--|--|---------------------------------------|-------------------|---------------------------------------|-------------------|-----------------------|--------------------|-------------------|------------------------|-------------------|---------------------|-------------------------------|-------------------|----------|
| Location: | | Batavia | | | | | | | NuMI Other Proj Costs | | 9/30/04 | 10/31/04 | | |
| Quantity | | Negotiated Cost | | Est. Cost Authorized Unpriced Work | | Tgt. Profit/ Fee % | | Tgt. Price | Est Price | Share Ratio | Contract Ceiling | Estimated Contract Ceiling | | |
| 1 | | 62,200 | | 0 | | 0 0 | | 62,200 | 0 | | 0 | 0 | | |
| WBS[2] WBS[3] Results... | | Current Period | | | | | Cumulative to Date | | | | | At Completion | | |
| | | Budgeted Cost | | Actual Cost Work | Variance | | Budgeted Cost | | Actual Cost Work | Variance | | | Latest Revised | |
| | | Work Scheduled | Work Performed | | Work Performed | Schedule | Cost | Work Scheduled | | Work Performed | Work Performed | | | |
| Item | | Scheduled | Performed | Performed | Schedule | Cost | Scheduled | Performed | Performed | Schedule | Cost | Budgeted | Estimate | Variance |
| (1) | | (2) | (3) | (4) | (5) | (6) | (7) | (8) | (9) | (10) | (11) | (12) | (13) | (14) |
| 2.1 Magnets: Steel & Coils | | | | | | | | | | | | | | |
| 2.1.1 Steel Plane Fabrication | | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 0 | 0 | 0 | 0 | 0 | 4,372 | 4,372 | 4,375 | 0 | (3) | 4,372 | 4,372 | 0 |
| Indirect Cost | | 0 | 0 | 0 | 0 | 0 | 229 | 229 | 226 | 0 | 3 | 229 | 229 | 0 |
| WBS[3]Totals: | | 0 | 0 | 0 | 0 | 0 | 4,601 | 4,601 | 4,601 | 0 | (0) | 4,601 | 4,601 | 0 |
| 2.1.2 Steel handling fixtures | | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 0 | 0 | 0 | 0 | 0 | 637 | 637 | 637 | (0) | 0 | 637 | 637 | 0 |
| Indirect Cost | | 0 | 0 | 0 | 0 | 0 | 156 | 156 | 157 | 0 | (0) | 156 | 156 | 0 |
| WBS[3]Totals: | | 0 | 0 | 0 | 0 | 0 | 793 | 793 | 793 | 0 | (0) | 793 | 793 | 0 |
| 2.1.3 Near Detector Support Structures | | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 0 | 0 | 0 | 0 | 0 | (2) | (2) | 1 | 0 | (4) | (2) | (2) | 0 |
| Indirect Cost | | 0 | 0 | 0 | 0 | 0 | 4 | 4 | 0 | 0 | 4 | 4 | 4 | 0 |
| WBS[3]Totals: | | 0 | 0 | 0 | 0 | 0 | 1 | 1 | 1 | 0 | 0 | 1 | 1 | 0 |
| 2.1.4 Magnet Coil | | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 0 | 0 | 0 | 0 | 0 | 1,386 | 1,386 | 1,373 | (0) | 14 | 1,386 | 1,386 | 0 |
| Indirect Cost | | 0 | 0 | 0 | 0 | 0 | 286 | 286 | 300 | 0 | (14) | 286 | 286 | 0 |
| WBS[3]Totals: | | 0 | 0 | 0 | 0 | 0 | 1,673 | 1,673 | 1,672 | 0 | 0 | 1,673 | 1,673 | 0 |
| 2.1.5 Detector Plane Prototypes | | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 0 | 0 | 0 | 0 | 0 | 390 | 390 | 394 | 0 | (4) | 390 | 390 | 0 |
| Indirect Cost | | 0 | 0 | 0 | 0 | 0 | 106 | 106 | 102 | (0) | 4 | 106 | 106 | 0 |
| WBS[3]Totals: | | 0 | 0 | 0 | 0 | 0 | 495 | 495 | 496 | (0) | (0) | 495 | 495 | 0 |
| 2.1.6 Steel Management | | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 0 | 0 | 0 | 0 | 0 | 53 | 53 | 53 | 0 | (0) | 53 | 53 | 0 |
| Indirect Cost | | 0 | 0 | 0 | 0 | 0 | 4 | 4 | 5 | (0) | (0) | 4 | 4 | 0 |
| WBS[3]Totals: | | 0 | 0 | 0 | 0 | 0 | 57 | 57 | 58 | (0) | (0) | 57 | 57 | 0 |
| WBS[2]Totals: | | 0 | 0 | 0 | 0 | 0 | 7,621 | 7,621 | 7,622 | 0 | (1) | 7,621 | 7,621 | 0 |
| 2.2 Scintillator Detector Fabrication | | | | | | | | | | | | | | |
| 2.2.1 Scintillator Strips | | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 0 | 0 | 0 | 0 | 0 | 2,890 | 2,890 | 2,867 | 0 | 22 | 2,890 | 2,890 | 0 |
| Indirect Cost | | 0 | 0 | 0 | 0 | 0 | 266 | 266 | 289 | (0) | (23) | 266 | 266 | 0 |
| WBS[3]Totals: | | 0 | 0 | 0 | 0 | 0 | 3,156 | 3,156 | 3,156 | 0 | (0) | 3,156 | 3,156 | 0 |
| 2.2.2 Fiber | | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 0 | 0 | 0 | 0 | 0 | 4,236 | 4,236 | 4,270 | 0 | (34) | 4,236 | 4,236 | 0 |
| Indirect Cost | | 0 | 0 | 0 | 0 | 0 | 60 | 60 | 26 | (0) | 34 | 60 | 60 | 0 |
| WBS[3]Totals: | | 0 | 0 | 0 | 0 | 0 | 4,296 | 4,296 | 4,296 | (0) | (0) | 4,296 | 4,296 | 0 |

NuMI Other Project Costs

(\$000's Omitted)

| Cost Performance Report - Work Breakdown Structure | | | | | | | | | | | | | | |
|--|--|---------------------------------------|-----------|----------------------|----------|--------------------|---------------|-----------------------|-----------|----------------|---------------|--------------------|----------|----------|
| Contractor: | | Fermi National Accelerator Laboratory | | | | Contract Type/No: | | Project Name/No: | | Report Period: | | | | |
| Location: | | Batavia | | | | | | NuMI Other Proj Costs | | 9/30/04 | | 10/31/04 | | |
| Quantity | | Negotiated Cost | | Est. Cost Authorized | | Tgt. Profit/ | | Tgt. | Est | Share | Contract | Estimated Contract | | |
| 1 | | 62,200 | | Unpriced Work 0 | | Fee % 0 | | Price 62,200 | 0 | Ratio | Ceiling 0 | Ceiling 0 | | |
| WBS[2] | | Current Period | | | | Cumulative to Date | | | | | At Completion | | | |
| WBS[3] | | Budgeted Cost | | Actual | Variance | | Budgeted Cost | | Actual | Variance | | | Latest | |
| Results... | | Work | Work | Cost | | Work | Work | Cost | | | | Revised | | |
| Item | | Scheduled | Performed | Performed | Schedule | Cost | Scheduled | Performed | Performed | Schedule | Cost | Budgeted | Estimate | Variance |
| (1) | | (2) | (3) | (4) | (5) | (6) | (7) | (8) | (9) | (10) | (11) | (12) | (13) | (14) |
| 2.2.3 Scintillator Modules | | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 0 | 0 | 0 | 0 | 0 | 1,899 | 1,899 | 1,896 | 0 | 3 | 1,899 | 1,899 | 0 |
| Indirect Cost | | 0 | 0 | 0 | 0 | 0 | 83 | 83 | 89 | 0 | (6) | 83 | 83 | 0 |
| WBS[3]Totals: | | 0 | 0 | 0 | 0 | 0 | 1,982 | 1,982 | 1,985 | 0 | (3) | 1,982 | 1,982 | 0 |
| 2.2.4 Photodetector Systems | | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 0 | 0 | 0 | 0 | 0 | 2,156 | 2,156 | 2,170 | 0 | (14) | 2,156 | 2,156 | 0 |
| Indirect Cost | | 0 | 0 | 0 | 0 | 0 | 23 | 23 | 9 | 0 | 14 | 23 | 23 | 0 |
| WBS[3]Totals: | | 0 | 0 | 0 | 0 | 0 | 2,179 | 2,179 | 2,179 | 0 | (0) | 2,179 | 2,179 | 0 |
| 2.2.5 Mux Boxes & Connectors | | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 0 | 0 | 0 | 0 | 0 | 1,394 | 1,394 | 1,397 | (0) | (4) | 1,394 | 1,394 | 0 |
| Indirect Cost | | 0 | 0 | 0 | 0 | 0 | 27 | 27 | 23 | (0) | 4 | 27 | 27 | 0 |
| WBS[3]Totals: | | 0 | 0 | 0 | 0 | 0 | 1,421 | 1,421 | 1,421 | (0) | 0 | 1,421 | 1,421 | 0 |
| 2.2.6 Calibration Systems | | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 0 | 0 | 0 | 0 | 0 | 1,102 | 1,102 | 1,103 | 0 | (0) | 1,102 | 1,102 | 0 |
| Indirect Cost | | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| WBS[3]Totals: | | 0 | 0 | 0 | 0 | 0 | 1,103 | 1,103 | 1,103 | 0 | 0 | 1,103 | 1,103 | 0 |
| 2.2.7 Ass'y & Test Equipment | | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 0 | 0 | 0 | 0 | 0 | 1,677 | 1,677 | 1,677 | (0) | (0) | 1,677 | 1,677 | 0 |
| Indirect Cost | | 0 | 0 | 0 | 0 | 0 | 53 | 53 | 53 | (0) | (0) | 53 | 53 | 0 |
| WBS[3]Totals: | | 0 | 0 | 0 | 0 | 0 | 1,731 | 1,731 | 1,731 | (0) | (0) | 1,731 | 1,731 | 0 |
| 2.2.8 Factories | | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 0 | 0 | 0 | 0 | 0 | 3,232 | 3,232 | 3,266 | 0 | (35) | 3,232 | 3,232 | 0 |
| Indirect Cost | | 0 | 0 | 0 | 0 | 0 | 47 | 47 | 4 | 0 | 43 | 47 | 47 | 0 |
| WBS[3]Totals: | | 0 | 0 | 0 | 0 | 0 | 3,279 | 3,279 | 3,271 | 0 | 8 | 3,279 | 3,279 | 0 |
| 2.2.9 Scintillator Management | | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 0 | 0 | 0 | 0 | 0 | 371 | 371 | 375 | (0) | (4) | 371 | 371 | 0 |
| Indirect Cost | | 0 | 0 | 0 | 0 | 0 | 9 | 9 | 5 | 0 | 4 | 9 | 9 | 0 |
| WBS[3]Totals: | | 0 | 0 | 0 | 0 | 0 | 379 | 379 | 379 | (0) | (0) | 379 | 379 | 0 |
| WBS[2]Totals: | | 0 | 0 | 0 | 0 | 0 | 19,525 | 19,525 | 19,520 | 0 | 5 | 19,525 | 19,525 | 0 |
| 2.3 Electronics, DAQ & Database | | | | | | | | | | | | | | |
| 2.3.1 Near Detector Front End | | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 4 | 0 | 1 | (4) | (1) | 4,150 | 4,151 | 4,070 | 1 | 81 | 4,151 | 4,151 | 0 |
| Indirect Cost | | 0 | 0 | 0 | (0) | (0) | 450 | 450 | 511 | 0 | (61) | 450 | 450 | 0 |
| WBS[3]Totals: | | 4 | 0 | 1 | (4) | (1) | 4,600 | 4,601 | 4,581 | 1 | 20 | 4,601 | 4,601 | 0 |
| 2.3.2 Far Detector Front-end | | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 0 | 0 | 0 | 0 | 0 | 1,590 | 1,590 | 1,593 | 0 | (2) | 1,590 | 1,590 | 0 |
| Indirect Cost | | 0 | 0 | 0 | 0 | 0 | 82 | 82 | 79 | 0 | 3 | 82 | 82 | 0 |
| WBS[3]Totals: | | 0 | 0 | 0 | 0 | 0 | 1,673 | 1,673 | 1,672 | 0 | 1 | 1,673 | 1,673 | 0 |

NuMI Other Project Costs

(\$000's Omitted)

| Cost Performance Report - Work Breakdown Structure | | | | | | | | | | | | | |
|--|--|---------------------------------------|-----------|----------------------|----------|--------------------|---------------|-----------------------|--------|----------------|---------------|--------------------|----------|
| Contractor: | | Fermi National Accelerator Laboratory | | | | Contract Type/No: | | Project Name/No: | | Report Period: | | | |
| Location: | | Batavia | | | | | | NuMI Other Proj Costs | | 9/30/04 | | 10/31/04 | |
| Quantity | | Negotiated Cost | | Est. Cost Authorized | | Tgt. Profit/ | | Tgt. | Est | Share | Contract | Estimated Contract | |
| 1 | | 62,200 | | 0 | | 0 | | 0 | 62,200 | 0 | Ratio | Ceiling | Ceiling |
| WBS[2] | | Current Period | | | | Cumulative to Date | | | | | At Completion | | |
| WBS[3] | | Budgeted Cost | | Actual | Variance | | Budgeted Cost | | Actual | Variance | | | Latest |
| Results... | | Work | Work | Cost | | | Work | Work | Cost | | | Revised | |
| Item | | Scheduled | Performed | Work | Schedule | Cost | Scheduled | Performed | Work | Schedule | Cost | Budgeted | Estimate |
| (1) | | (2) | (3) | (4) | (5) | (6) | (7) | (8) | (9) | (10) | (11) | (12) | (13) |
| (14) | | | | | | | | | | | | | |
| 2.3.3 Data Routing & Trigger Farm | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 0 | 0 | 0 | 0 | 0 | 1,241 | 1,241 | 1,241 | (0) | 0 | 1,241 | 1,241 |
| WBS[3]Totals: | | 0 | 0 | 0 | 0 | 0 | 1,241 | 1,241 | 1,241 | (0) | 0 | 1,241 | 1,241 |
| 2.3.4 Data Acquisition & Triggering | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 0 | 0 | 0 | 0 | 0 | 391 | 391 | 391 | 0 | 0 | 391 | 391 |
| WBS[3]Totals: | | 0 | 0 | 0 | 0 | 0 | 391 | 391 | 391 | 0 | 0 | 391 | 391 |
| 2.3.5 Database | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 0 | 0 | 0 | 0 | 0 | 10 | 10 | 10 | 0 | (0) | 10 | 10 |
| Indirect Cost | | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| WBS[3]Totals: | | 0 | 0 | 0 | 0 | 0 | 10 | 10 | 10 | 0 | (0) | 10 | 10 |
| 2.3.6 Auxilliary Systems | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 0 | 0 | 0 | 0 | 0 | 495 | 495 | 494 | 0 | 1 | 495 | 495 |
| Indirect Cost | | 0 | 0 | 0 | 0 | 0 | 48 | 48 | 50 | 0 | (2) | 48 | 48 |
| WBS[3]Totals: | | 0 | 0 | 0 | 0 | 0 | 543 | 543 | 544 | 0 | (1) | 543 | 543 |
| 2.3.7 Electronics Management | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 0 | 0 | 0 | 0 | 0 | 214 | 214 | 217 | 0 | (3) | 214 | 214 |
| Indirect Cost | | 0 | 0 | 0 | 0 | 0 | 3 | 3 | 1 | 0 | 2 | 3 | 3 |
| WBS[3]Totals: | | 0 | 0 | 0 | 0 | 0 | 218 | 218 | 218 | 0 | (0) | 218 | 218 |
| 2.3.8 Slow Control & Monitoring | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 0 | 0 | 0 | 0 | 0 | 407 | 407 | 386 | 0 | 21 | 407 | 407 |
| Indirect Cost | | 0 | 0 | 0 | 0 | 0 | 12 | 12 | 14 | (0) | (2) | 12 | 12 |
| WBS[3]Totals: | | 0 | 0 | 0 | 0 | 0 | 419 | 419 | 400 | 0 | 19 | 419 | 419 |
| 2.3.9 HV System | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 0 | 0 | 0 | 0 | 0 | 67 | 67 | 66 | (0) | 0 | 67 | 67 |
| Indirect Cost | | 0 | 0 | 0 | 0 | 0 | 10 | 10 | 11 | 0 | (0) | 10 | 10 |
| WBS[3]Totals: | | 0 | 0 | 0 | 0 | 0 | 77 | 77 | 77 | (0) | 0 | 77 | 77 |
| WBS[2]Totals: | | 4 | 0 | 1 | (4) | (1) | 9,172 | 9,173 | 9,134 | 1 | 39 | 9,173 | 9,173 |
| 2.4 Far Detector Installation | | | | | | | | | | | | | |
| 2.4.1 FDI Completed Design Tasks | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Indirect Cost | | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| WBS[3]Totals: | | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 2.4.2 FDI Management | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 0 | 0 | 0 | 0 | 0 | 541 | 541 | 550 | 0 | (9) | 541 | 541 |
| Indirect Cost | | 0 | 0 | 0 | 0 | 0 | 43 | 43 | 34 | (0) | 9 | 43 | 43 |
| WBS[3]Totals: | | 0 | 0 | 0 | 0 | 0 | 584 | 584 | 584 | 0 | (0) | 584 | 584 |

NuMI Other Project Costs

(\$000's Omitted)

| Cost Performance Report - Work Breakdown Structure | | | | | | | | | | | | | | |
|--|--|---------------------------------------|-----------|----------------------|----------|-------------------|--------------------|-----------------------|------------|----------------|--------------|--------------------|----------|----------|
| Contractor: | | Fermi National Accelerator Laboratory | | | | Contract Type/No: | | Project Name/No: | | Report Period: | | | | |
| Location: | | Batavia | | | | | | NuMI Other Proj Costs | | 9/30/04 | | 10/31/04 | | |
| Quantity | | Negotiated Cost | | Est. Cost Authorized | | Tgt. Profit/ | | Tgt. | Est | Share | Contract | Estimated Contract | | |
| 1 | | 62,200 | | Unpriced Work 0 | | Fee % 0 | | Price 62,200 | Price 0 | Ratio | Ceiling 0 | Ceiling 0 | | |
| WBS[2] | | Current Period | | | | | Cumulative to Date | | | | | At Completion | | |
| WBS[3] | | Budgeted Cost | | Actual | Variance | | Budgeted Cost | | Actual | Variance | | | Latest | |
| Results... | | Work | Work | Cost | | | Work | Work | Cost | | | | Revised | |
| Item | | Scheduled | Performed | Work | Schedule | Cost | Scheduled | Performed | Work | Schedule | Cost | Budgeted | Estimate | Variance |
| (1) | | (2) | (3) | (4) | (5) | (6) | (7) | (8) | (9) | (10) | (11) | (12) | (13) | (14) |
| 2.4.3 SDN-FDI Construction Oversight | | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 0 | 0 | 0 | 0 | 0 | 115 | 115 | 115 | 0 | 0 | 115 | 115 | 0 |
| WBS[3]Totals: | | 0 | 0 | 0 | 0 | 0 | 115 | 115 | 115 | 0 | 0 | 115 | 115 | 0 |
| 2.4.4 FDI Soudan Lab Infrastructure Setup | | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 0 | 0 | 0 | 0 | 0 | 470 | 470 | 469 | 0 | 1 | 470 | 470 | 0 |
| Indirect Cost | | 0 | 0 | 0 | 0 | 0 | 3 | 3 | 4 | 0 | (0) | 3 | 3 | 0 |
| WBS[3]Totals: | | 0 | 0 | 0 | 0 | 0 | 473 | 473 | 473 | 0 | 0 | 473 | 473 | 0 |
| 2.4.5 SDN-FDI Detector Installation | | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 0 | 0 | 0 | 0 | 0 | 2,960 | 2,960 | 2,953 | 0 | 7 | 2,960 | 2,960 | 0 |
| Indirect Cost | | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 6 | 0 | (6) | 0 | 0 | 0 |
| WBS[3]Totals: | | 0 | 0 | 0 | 0 | 0 | 2,960 | 2,960 | 2,959 | 0 | 0 | 2,960 | 2,960 | 0 |
| 2.4.6 SDN-FDI DNR Costs | | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 0 | 0 | 0 | 0 | 0 | 382 | 382 | 378 | 0 | 4 | 382 | 382 | 0 |
| Indirect Cost | | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 1 | 0 | (1) | 0 | 0 | 0 |
| WBS[3]Totals: | | 0 | 0 | 0 | 0 | 0 | 382 | 382 | 378 | 0 | 3 | 382 | 382 | 0 |
| 2.4.7 FDI Alignment & Survey | | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 0 | 0 | 0 | 0 | 0 | 58 | 58 | 58 | 0 | (1) | 58 | 58 | 0 |
| Indirect Cost | | 0 | 0 | 0 | 0 | 0 | 10 | 10 | 9 | 0 | 0 | 10 | 10 | 0 |
| WBS[3]Totals: | | 0 | 0 | 0 | 0 | 0 | 67 | 67 | 67 | 0 | (0) | 67 | 67 | 0 |
| WBS[2]Totals: | | 0 | 0 | 0 | 0 | 0 | 4,581 | 4,581 | 4,577 | 0 | 4 | 4,581 | 4,581 | 0 |
| 2.5 Near Detector Installation | | | | | | | | | | | | | | |
| 2.5.1 NDI Infrastructure | | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 0 | 29 | 15 | 29 | 14 | 402 | 402 | 374 | 0 | 28 | 402 | 402 | 0 |
| Indirect Cost | | 0 | 9 | 2 | 9 | 7 | 110 | 110 | 75 | (0) | 35 | 110 | 110 | 0 |
| WBS[3]Totals: | | 0 | 39 | 18 | 39 | 21 | 512 | 512 | 449 | (0) | 63 | 512 | 512 | 0 |
| 2.5.2 NDI Plane Assembly | | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 0 | 0 | 0 | 0 | 0 | 393 | 393 | 403 | 0 | (10) | 393 | 393 | 0 |
| Indirect Cost | | 0 | 0 | 0 | 0 | 0 | 123 | 123 | 111 | (0) | 12 | 123 | 123 | 0 |
| WBS[3]Totals: | | 0 | 0 | 0 | 0 | 0 | 516 | 516 | 514 | 0 | 2 | 516 | 516 | 0 |
| 2.5.3 NDI Detector Installation | | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 42 | 9 | 56 | (33) | (47) | 887 | 869 | 995 | (18) | (126) | 898 | 898 | 0 |
| Indirect Cost | | 11 | 1 | 14 | (10) | (13) | 253 | 247 | 239 | (6) | 8 | 254 | 254 | 0 |
| WBS[3]Totals: | | 53 | 10 | 69 | (43) | (60) | 1,140 | 1,116 | 1,234 | (24) | (118) | 1,151 | 1,151 | 0 |
| 2.5.4 NDI Facility Experimental Infrastructure | | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 0 | 0 | 2 | 0 | (2) | 200 | 200 | 208 | 0 | (7) | 200 | 200 | 0 |
| Indirect Cost | | 0 | 0 | 0 | 0 | (0) | 38 | 38 | 36 | 0 | 2 | 38 | 38 | 0 |
| WBS[3]Totals: | | 0 | 0 | 2 | 0 | (2) | 238 | 238 | 243 | 0 | (6) | 238 | 238 | 0 |

NuMI Other Project Costs

(\$000's Omitted)

Cost Performance Report - Work Breakdown Structure

| Contractor: | | Fermi National Accelerator Laboratory | | | | Contract Type/No: | | Project Name/No: | | Report Period: | | | | |
|--|--|---------------------------------------|-------------------|---------------------------------------|-------------------|-----------------------|--------------------|-----------------------|------------------------|-------------------|---------------------|-------------------------------|-------------------|----------|
| Location: | | Batavia | | | | | | NuMI Other Proj Costs | | 9/30/04 | 10/31/04 | | | |
| Quantity | | Negotiated Cost | | Est. Cost Authorized Unpriced Work | | Tgt. Profit/ Fee % | | Tgt. Price | Est Price | Share Ratio | Contract Ceiling | Estimated Contract Ceiling | | |
| 1 | | 62,200 | | 0 | | 0 0 | | 62,200 | 0 | | 0 | 0 | | |
| WBS[2] WBS[3] Results... | | Current Period | | | | | Cumulative to Date | | | | | At Completion | | |
| | | Budgeted Cost | | Actual Cost Work | Variance | | Budgeted Cost | | Actual Cost Work | Variance | | | Latest Revised | |
| | | Work Scheduled | Work Performed | | Work Performed | Schedule | Cost | Work Scheduled | | Work Performed | Schedule | | | |
| Item | | Scheduled | Performed | Performed | Schedule | Cost | Scheduled | Performed | Performed | Schedule | Cost | Budgeted | Estimate | Variance |
| (1) | | (2) | (3) | (4) | (5) | (6) | (7) | (8) | (9) | (10) | (11) | (12) | (13) | (14) |
| 2.5.5 RBI SB&O Experimental Systems Outfitting | | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 0 | 0 | 0 | 0 | 0 | 2,944 | 2,944 | 2,944 | 0 | (0) | 2,944 | 2,944 | 0 |
| WBS[3]Totals: | | 0 | 0 | 0 | 0 | 0 | 2,944 | 2,944 | 2,944 | 0 | (0) | 2,944 | 2,944 | 0 |
| WBS[2]Totals: | | 53 | 48 | 89 | (5) | (41) | 5,350 | 5,326 | 5,384 | (24) | (58) | 5,361 | 5,361 | 0 |
| 2.6 MINOS Project Management | | | | | | | | | | | | | | |
| 2.6.1 FNL-Project Management | | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 15 | 16 | 28 | 1 | (12) | 1,192 | 1,193 | 1,249 | 1 | (56) | 1,241 | 1,241 | 0 |
| Indirect Cost | | 5 | 5 | 8 | 0 | (3) | 373 | 373 | 346 | 0 | 27 | 388 | 388 | 0 |
| WBS[3]Totals: | | 20 | 21 | 36 | 1 | (15) | 1,565 | 1,566 | 1,595 | 1 | (29) | 1,629 | 1,629 | 0 |
| 2.6.2 ANL-Project Management | | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 0 | 0 | 0 | 0 | 0 | 96 | 96 | 96 | 0 | (0) | 96 | 96 | 0 |
| Indirect Cost | | 0 | 0 | 0 | 0 | 0 | 1 | 1 | 1 | 0 | 0 | 1 | 1 | 0 |
| WBS[3]Totals: | | 0 | 0 | 0 | 0 | 0 | 98 | 98 | 98 | 0 | (0) | 98 | 98 | 0 |
| WBS[2]Totals: | | 20 | 21 | 36 | 1 | (15) | 1,663 | 1,664 | 1,693 | 1 | (29) | 1,727 | 1,727 | 0 |
| 3.1 NuMI Conceptual Design | | | | | | | | | | | | | | |
| 3.1.1 FNL-BD-NuMI CDR | | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 0 | 0 | 0 | 0 | 0 | 407 | 407 | 407 | 0 | 0 | 407 | 407 | 0 |
| Indirect Cost | | 0 | 0 | 0 | 0 | 0 | 82 | 82 | 80 | 0 | 2 | 82 | 82 | 0 |
| WBS[3]Totals: | | 0 | 0 | 0 | 0 | 0 | 489 | 489 | 487 | 0 | 2 | 489 | 489 | 0 |
| 3.1.2 FNL-BD-NuMI FESS CDR | | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 0 | 0 | 0 | 0 | 0 | 282 | 282 | 282 | 0 | 0 | 282 | 282 | 0 |
| Indirect Cost | | 0 | 0 | 0 | 0 | 0 | 64 | 64 | 64 | 0 | 0 | 64 | 64 | 0 |
| WBS[3]Totals: | | 0 | 0 | 0 | 0 | 0 | 346 | 346 | 346 | 0 | 0 | 346 | 346 | 0 |
| 3.1.3 FNL-NuMI Beam Design | | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 0 | 0 | 0 | 0 | 0 | 612 | 612 | 612 | 0 | (0) | 612 | 612 | 0 |
| Indirect Cost | | 0 | 0 | 0 | 0 | 0 | 186 | 186 | 184 | 0 | 3 | 186 | 186 | 0 |
| WBS[3]Totals: | | 0 | 0 | 0 | 0 | 0 | 798 | 798 | 796 | 0 | 3 | 798 | 798 | 0 |
| 3.1.4 FNL-BD-NuMI Project Management | | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 0 | 0 | 0 | 0 | 0 | 184 | 184 | 184 | 0 | (0) | 184 | 184 | 0 |
| Indirect Cost | | 0 | 0 | 0 | 0 | 0 | 51 | 51 | 50 | 0 | 1 | 51 | 51 | 0 |
| WBS[3]Totals: | | 0 | 0 | 0 | 0 | 0 | 235 | 235 | 234 | 0 | 1 | 235 | 235 | 0 |
| 3.1.5 FNL-Soudan Lab Design | | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 0 | 0 | 0 | 0 | 0 | 55 | 55 | 56 | 0 | (1) | 55 | 55 | 0 |
| Indirect Cost | | 0 | 0 | 0 | 0 | 0 | 10 | 10 | 9 | 0 | 1 | 10 | 10 | 0 |
| WBS[3]Totals: | | 0 | 0 | 0 | 0 | 0 | 65 | 65 | 65 | 0 | 0 | 65 | 65 | 0 |
| WBS[2]Totals: | | 0 | 0 | 0 | 0 | 0 | 1,934 | 1,934 | 1,928 | 0 | 6 | 1,934 | 1,934 | 0 |

NuMI Other Project Costs

(\$000's Omitted)

Cost Performance Report - Work Breakdown Structure

| Contractor: | Fermi National Accelerator Laboratory | | | | | Contract Type/No: | | | Project Name/No: | | Report Period: | | |
|---|---------------------------------------|-----------|----------------------|----------|--------------|--------------------|-----------|--------|-----------------------|----------|--------------------|----------|----------|
| Location: | Batavia | | | | | | | | NuMI Other Proj Costs | | 9/30/04 | 10/31/04 | |
| Quantity | Negotiated Cost | | Est. Cost Authorized | | Tgt. Profit/ | | Tgt. | Est | Share | Contract | Estimated Contract | | |
| 1 | 62,200 | | 0 | | 0 | | 0 | 62,200 | 0 | Ratio | Ceiling | 0 | |
| WBS[2] | Current Period | | | | | Cumulative to Date | | | | | At Completion | | |
| WBS[3] | Budgeted Cost | | Actual | Variance | | Budgeted Cost | | Actual | Variance | | | Latest | |
| Results... | Work | Work | Cost | Schedule | Cost | Work | Work | Cost | Schedule | Cost | Budgeted | Revised | Variance |
| Item | Scheduled | Performed | Work | Schedule | Cost | Scheduled | Performed | Work | Schedule | Cost | Budgeted | Estimate | Variance |
| (1) | (2) | (3) | (4) | (5) | (6) | (7) | (8) | (9) | (10) | (11) | (12) | (13) | (14) |
| 3.2 MINOS Detector R&D | | | | | | | | | | | | | |
| 3.2.1 FNL-MINOS Scintillator R&D | | | | | | | | | | | | | |
| Direct Cost + Escalation | 0 | 0 | 0 | 0 | 0 | 872 | 872 | 870 | 0 | 2 | 872 | 872 | 0 |
| Indirect Cost | 0 | 0 | 0 | 0 | 0 | 115 | 115 | 118 | 0 | (2) | 115 | 115 | 0 |
| WBS[3]Totals: | 0 | 0 | 0 | 0 | 0 | 988 | 988 | 988 | 0 | 0 | 988 | 988 | 0 |
| 3.2.2 FNL-MINOS Steel R&D | | | | | | | | | | | | | |
| Direct Cost + Escalation | 0 | 0 | 0 | 0 | 0 | 549 | 549 | 550 | 0 | (1) | 549 | 549 | 0 |
| Indirect Cost | 0 | 0 | 0 | 0 | 0 | 95 | 95 | 94 | 0 | 1 | 95 | 95 | 0 |
| WBS[3]Totals: | 0 | 0 | 0 | 0 | 0 | 644 | 644 | 644 | 0 | (0) | 644 | 644 | 0 |
| 3.2.3 FNL-RD-Neutrino Oscillation R&D | | | | | | | | | | | | | |
| Direct Cost + Escalation | 0 | 0 | 0 | 0 | 0 | 116 | 116 | 116 | 0 | 0 | 116 | 116 | 0 |
| Indirect Cost | 0 | 0 | 0 | 0 | 0 | 20 | 20 | 20 | (0) | 0 | 20 | 20 | 0 |
| WBS[3]Totals: | 0 | 0 | 0 | 0 | 0 | 136 | 136 | 136 | (0) | 0 | 136 | 136 | 0 |
| WBS[2]Totals: | 0 | 0 | 0 | 0 | 0 | 1,768 | 1,768 | 1,768 | (0) | 0 | 1,768 | 1,768 | 0 |
| 3.3 MINOS Cavern | | | | | | | | | | | | | |
| 3.3.0 Preconstruction Work | | | | | | | | | | | | | |
| Direct Cost + Escalation | 0 | 0 | 0 | 0 | 0 | 758 | 758 | 758 | 0 | 0 | 758 | 758 | 0 |
| WBS[3]Totals: | 0 | 0 | 0 | 0 | 0 | 758 | 758 | 758 | 0 | 0 | 758 | 758 | 0 |
| 3.3.1 Cavern Construction | | | | | | | | | | | | | |
| Direct Cost + Escalation | 0 | 0 | 0 | 0 | 0 | 6,597 | 6,597 | 6,597 | 0 | 0 | 6,597 | 6,597 | 0 |
| WBS[3]Totals: | 0 | 0 | 0 | 0 | 0 | 6,597 | 6,597 | 6,597 | 0 | 0 | 6,597 | 6,597 | 0 |
| 3.3.2 Cavern Outfitting | | | | | | | | | | | | | |
| Direct Cost + Escalation | 0 | 0 | 0 | 0 | 0 | 7,171 | 7,171 | 7,171 | 0 | 0 | 7,171 | 7,171 | 0 |
| WBS[3]Totals: | 0 | 0 | 0 | 0 | 0 | 7,171 | 7,171 | 7,171 | 0 | 0 | 7,171 | 7,171 | 0 |
| WBS[2]Totals: | 0 | 0 | 0 | 0 | 0 | 14,527 | 14,527 | 14,527 | 0 | 0 | 14,527 | 14,527 | 0 |
| 3.4 Soudan/MINOS Operating | | | | | | | | | | | | | |
| 3.4.1 UMN-Mine Crew Support/Soudan Gen'l Operations | | | | | | | | | | | | | |
| Direct Cost + Escalation | 0 | 0 | 0 | 0 | 0 | 1,523 | 1,523 | 1,503 | 0 | 20 | 1,523 | 1,523 | 0 |
| Indirect Cost | 0 | 0 | 0 | 0 | 0 | 8 | 8 | 27 | 0 | (20) | 8 | 8 | 0 |
| WBS[3]Totals: | 0 | 0 | 0 | 0 | 0 | 1,531 | 1,531 | 1,531 | 0 | (0) | 1,531 | 1,531 | 0 |
| 3.4.2 UMN-Breitung Township Building Rental | | | | | | | | | | | | | |
| Direct Cost + Escalation | 0 | 0 | 0 | 0 | 0 | 75 | 75 | 75 | 0 | (0) | 75 | 75 | 0 |
| WBS[3]Totals: | 0 | 0 | 0 | 0 | 0 | 75 | 75 | 75 | 0 | (0) | 75 | 75 | 0 |
| 3.4.3 UMN-E Peterson Salary | | | | | | | | | | | | | |
| Direct Cost + Escalation | 0 | 0 | 0 | 0 | 0 | 71 | 71 | 71 | 0 | 0 | 71 | 71 | 0 |
| WBS[3]Totals: | 0 | 0 | 0 | 0 | 0 | 71 | 71 | 71 | 0 | 0 | 71 | 71 | 0 |
| WBS[2]Totals: | 0 | 0 | 0 | 0 | 0 | 1,677 | 1,677 | 1,677 | 0 | (0) | 1,677 | 1,677 | 0 |

NuMI Other Project Costs

(\$000's Omitted)

Cost Performance Report - Work Breakdown Structure

| Contractor: | | Fermi National Accelerator Laboratory | | | | Contract Type/No: | | Project Name/No: | | Report Period: | | | | |
|-----------------------------------|--|---------------------------------------|-------------------|---------------------------------------|----------|-----------------------|--------------------|-----------------------|-------------------------------------|----------------|---------------------|-------------------------------|-------------------------------|------|
| Location: | | Batavia | | | | | | NuMI Other Proj Costs | | 9/30/04 | 10/31/04 | | | |
| Quantity | | Negotiated Cost | | Est. Cost Authorized Unpriced Work | | Tgt. Profit/ Fee % | | Tgt. Price | Est Price | Share Ratio | Contract Ceiling | Estimated Contract Ceiling | | |
| 1 | | 62,200 | | 0 | | 0 0 | | 62,200 | 0 | | 0 | 0 | | |
| WBS[2] WBS[3] Results... | | Current Period | | | | | Cumulative to Date | | | | | At Completion | | |
| | | Budgeted Cost | | Actual Cost Work Performed | Variance | | Budgeted Cost | | Actual Cost Work Performed | Variance | | | Latest Revised Estimate | |
| | | Work Scheduled | Work Performed | | Schedule | Cost | Work Scheduled | Work Performed | | Schedule | Cost | | | |
| Item | | (2) | (3) | (4) | (5) | (6) | (7) | (8) | (9) | (10) | (11) | (12) | (13) | (14) |
| General and Administrative | | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Undistributed Budget | | | | | | | | | | | | 0 | 0 | 0 |
| Sub Total | | 78 | 69 | 127 | (8) | (57) | 67,818 | 67,796 | 67,830 | (22) | (34) | 67,894 | 67,894 | 0 |
| Contingency + MINOS Scope Reserve | | | | | | | | | | | | 2,899 | 2,899 | 0 |
| Total NuMI Other Proj Costs | | 78 | 69 | 127 | (8) | (57) | 67,818 | 67,796 | 67,830 | (22) | (34) | 70,793 | 70,793 | 0 |
| UK In-Kind Contribution | | 0 | 0 | 0 | 0 | 0 | (4,835) | (4,835) | (4,835) | (0) | 0 | (4,835) | (4,835) | 0 |
| Minnesota Preconstruction Funds | | 0 | 0 | 0 | 0 | 0 | (758) | (758) | (758) | 0 | 0 | (758) | (758) | 0 |
| Minnesota Construction Funds FY99 | | 0 | 0 | 0 | 0 | 0 | (3,000) | (3,000) | (3,000) | 0 | 0 | (3,000) | (3,000) | 0 |
| Total US Funds | | 78 | 69 | 127 | (8) | (57) | 59,225 | 59,203 | 59,237 | (22) | (34) | 62,200 | 62,200 | 0 |
| WBS[2]Totals: | | | | | | | | | | | | | | |
| Direct Cost + Escalation | | 62 | 54 | 102 | (8) | (48) | 44,998 | 44,981 | 45,114 | (17) | (134) | 45,057 | 45,057 | 0 |
| Indirect Cost | | 16 | 15 | 25 | (1) | (10) | 2,915 | 2,909 | 2,815 | (6) | 94 | 2,931 | 2,931 | 0 |
| Subtotal | | 78 | 69 | 127 | (8) | (57) | 47,912 | 47,890 | 47,930 | (22) | (40) | 47,988 | 47,988 | 0 |
| UK In-Kind Contribution | | 0 | 0 | 0 | 0 | 0 | (4,835) | (4,835) | (4,835) | (0) | 0 | (4,835) | (4,835) | 0 |
| Total MINOS Detector | | 78 | 69 | 127 | (8) | (57) | 43,078 | 43,055 | 43,095 | (22) | (40) | 43,153 | 43,153 | 0 |
| Direct Cost + Escalation | | 0 | 0 | 0 | 0 | 0 | 19,273 | 19,273 | 19,253 | 0 | 20 | 19,273 | 19,273 | 0 |
| Indirect Cost | | 0 | 0 | 0 | 0 | 0 | 633 | 633 | 646 | 0 | (14) | 633 | 633 | 0 |
| Subtotal | | 0 | 0 | 0 | 0 | 0 | 19,906 | 19,906 | 19,900 | 0 | 6 | 19,906 | 19,906 | 0 |
| Minnesota Preconstruction Funds | | 0 | 0 | 0 | 0 | 0 | (758) | (758) | (758) | 0 | 0 | (758) | (758) | 0 |
| Minnesota Construction Funds FY99 | | 0 | 0 | 0 | 0 | 0 | (3,000) | (3,000) | (3,000) | 0 | 0 | (3,000) | (3,000) | 0 |
| Total Project Support | | 0 | 0 | 0 | 0 | 0 | 16,148 | 16,148 | 16,142 | | 6 | 16,148 | 16,148 | 0 |
| Contingency + MINOS Scope Reserve | | | | | | | | | | | | 2,899 | 2,899 | 0 |
| Total US Funds | | 78 | 69 | 127 | (8) | (57) | 59,225 | 59,203 | 59,237 | (22) | (34) | 62,200 | 62,200 | 0 |

NuMI Other Project Costs


(\$000's Omitted)

| Cost Performance Report - Baseline | | | | | | | | | | | | | | | |
|---|---------------------------|---|---|-------------|--|-----------------------|-------------|---|--|------|----------------------------------|---|--------------------------------|------------------|-----------------|
| Contractor: Fermi National Accelerator Laboratory | | | Contract Type/No: | | | Project Name/No: | | | Report Period: | | | | | | |
| Location: Batavia, Illinois | | | | | | NuMI Other Proj Costs | | | 9/30/04 | | 10/31/04 | | | | |
| (1) Original Contract Target Cost | | (2) Negotiated Contract Changes | (3) Current Target Cost | | (4) Est. Cost Authorized Authorized Unpriced Work | | | (5) Contract Budget Base (3) + (4) | | | (6) Total Allocated Budget | | (7) Difference (5) - (6) | | |
| 62,200 | | 0 | 62,200 | | 0 | | | 62,200 | | | 62,200 | | 0 | | |
| (8) Contract Start Date 10/1/97 | | (9)Contract Definitization Date 10/1/97 | | | (10) Last Item Delivery Date 4/30/04 | | | | (11) Contract Completion Date 4/30/04 | | | (12) Estimated Completion Date 4/30/04 | | | |
| Item | BCWS Cum to Date | BCWS for Report Period | Budgeted Cost for Work Scheduled (Non-Cumulative) | | | | | | | | | | | Undist Budget | Total Budget |
| | | | Six Month Forecast | | | | | | (Enter Specific Periods) | | | | | | |
| | | | +1 NOV04 | +2 DEC04 | +3 JAN05 | +4 FEB05 | +5 MAR05 | +6 APR05 | BAL FY05 | | | | | | |
| (1) | (2) | (3) | (4) | (5) | (6) | (7) | (8) | (9) | (10) | (11) | (12) | (13) | (14) | (15) | (16) |
| PM Baseline (Beginning of Period) | 67,740 | 78 | 32 | 24 | 20 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 67,894 |
| PM Baseline (End of Period) | 67,818 | | 32 | 24 | 20 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 67,894 |
| Contingency + MINOS Scope Reserve | | | | | | | | | | | | | | | 2,899 |
| Total NuMI Other Project Costs | | | | | | | | | | | | | | | 70,793 |
| UK In-Kind Contribution | | | | | | | | | | | | | | | (4,835) |
| Minnesota Preconstruction Funds | | | | | | | | | | | | | | | (758) |
| Minnesota Preconstruciton Funds FY99 | | | | | | | | | | | | | | | (3,000) |
| Total US Funds | | | | | | | | | | | | | | | 62,200 |

NuMI Other Project Costs


(\$000's Omitted)

2.1 Magnets: Steel & Coils




| | PR YRS | OCT04 | NOV04 | DEC04 | JAN05 | FEB05 | MAR05 | APR05 | MAY05 | JUN05 | JUL05 | AUG05 | SEP05 |
|------|--------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
| BCWS | 7,621 | 7,621 | 7,621 | 7,621 | 7,621 | 7,621 | 7,621 | 7,621 | 7,621 | 7,621 | 7,621 | 7,621 | 7,621 |
| BCWP | 7,621 | 7,621 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| ACWP | 7,622 | 7,622 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |

2.2 Scintillator Detector Fabrication



| | PR YRS | OCT04 | NOV04 | DEC04 | JAN05 | FEB05 | MAR05 | APR05 | MAY05 | JUN05 | JUL05 | AUG05 | SEP05 |
|------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|
| BCWS | 19,525 | 19,525 | 19,525 | 19,525 | 19,525 | 19,525 | 19,525 | 19,525 | 19,525 | 19,525 | 19,525 | 19,525 | 19,525 |
| BCWP | 19,525 | 19,525 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| ACWP | 19,520 | 19,520 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |

2.3 Electronics, DAQ & Database




| | PR YRS | OCT04 | NOV04 | DEC04 | JAN05 | FEB05 | MAR05 | APR05 | MAY05 | JUN05 | JUL05 | AUG05 | SEP05 |
|------|--------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
| BCWS | 9,167 | 9,172 | 9,173 | 9,173 | 9,173 | 9,173 | 9,173 | 9,173 | 9,173 | 9,173 | 9,173 | 9,173 | 9,173 |
| BCWP | 9,173 | 9,173 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| ACWP | 9,133 | 9,134 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |

NuMI Other Project Costs


(\$000's Omitted)

2.4 Far Detector Installation




| | PR YRS | OCT04 | NOV04 | DEC04 | JAN05 | FEB05 | MAR05 | APR05 | MAY05 | JUN05 | JUL05 | AUG05 | SEP05 |
|------|--------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
| BCWS | 4,581 | 4,581 | 4,581 | 4,581 | 4,581 | 4,581 | 4,581 | 4,581 | 4,581 | 4,581 | 4,581 | 4,581 | 4,581 |
| BCWP | 4,581 | 4,581 | | | | | | | | | | | |
| ACWP | 4,577 | 4,577 | | | | | | | | | | | |

2.5 Near Detector Installation



| | PR YRS | OCT04 | NOV04 | DEC04 | JAN05 | FEB05 | MAR05 | APR05 | MAY05 | JUN05 | JUL05 | AUG05 | SEP05 |
|------|--------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
| BCWS | 5,297 | 5,350 | 5,360 | 5,361 | 5,361 | 5,361 | 5,361 | 5,361 | 5,361 | 5,361 | 5,361 | 5,361 | 5,361 |
| BCWP | 5,278 | 5,326 | | | | | | | | | | | |
| ACWP | 5,295 | 5,384 | | | | | | | | | | | |

2.6 MINOS Project Management




| | PR YRS | OCT04 | NOV04 | DEC04 | JAN05 | FEB05 | MAR05 | APR05 | MAY05 | JUN05 | JUL05 | AUG05 | SEP05 |
|------|--------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
| BCWS | 1,643 | 1,663 | 1,685 | 1,707 | 1,727 | 1,727 | 1,727 | 1,727 | 1,727 | 1,727 | 1,727 | 1,727 | 1,727 |
| BCWP | 1,643 | 1,664 | | | | | | | | | | | |
| ACWP | 1,657 | 1,693 | | | | | | | | | | | |

NuMI Other Project Costs


(\$000's Omitted)

3.1 NuMI Conceptual Design




| | PR YRS | OCT04 | NOV04 | DEC04 | JAN05 | FEB05 | MAR05 | APR05 | MAY05 | JUN05 | JUL05 | AUG05 | SEP05 |
|------|--------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
| BCWS | 1,934 | 1,934 | 1,934 | 1,934 | 1,934 | 1,934 | 1,934 | 1,934 | 1,934 | 1,934 | 1,934 | 1,934 | 1,934 |
| BCWP | 1,934 | 1,934 | | | | | | | | | | | |
| ACWP | 1,928 | 1,928 | | | | | | | | | | | |

3.2 MINOS Detector R&D



| | PR YRS | OCT04 | NOV04 | DEC04 | JAN05 | FEB05 | MAR05 | APR05 | MAY05 | JUN05 | JUL05 | AUG05 | SEP05 |
|------|--------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
| BCWS | 1,768 | 1,768 | 1,768 | 1,768 | 1,768 | 1,768 | 1,768 | 1,768 | 1,768 | 1,768 | 1,768 | 1,768 | 1,768 |
| BCWP | 1,768 | 1,768 | | | | | | | | | | | |
| ACWP | 1,768 | 1,768 | | | | | | | | | | | |

3.3 MINOS Cavern




| | PR YRS | OCT04 | NOV04 | DEC04 | JAN05 | FEB05 | MAR05 | APR05 | MAY05 | JUN05 | JUL05 | AUG05 | SEP05 |
|------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|
| BCWS | 14,527 | 14,527 | 14,527 | 14,527 | 14,527 | 14,527 | 14,527 | 14,527 | 14,527 | 14,527 | 14,527 | 14,527 | 14,527 |
| BCWP | 14,527 | 14,527 | | | | | | | | | | | |
| ACWP | 14,527 | 14,527 | | | | | | | | | | | |

NuMI Other Project Costs


(\$000's Omitted)

3.4 Soudan/MINOS Operating



| | PR YRS | OCT04 | NOV04 | DEC04 | JAN05 | FEB05 | MAR05 | APR05 | MAY05 | JUN05 | JUL05 | AUG05 | SEP05 |
|------|--------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
| BCWS | 1,677 | 1,677 | 1,677 | 1,677 | 1,677 | 1,677 | 1,677 | 1,677 | 1,677 | 1,677 | 1,677 | 1,677 | 1,677 |
| BCWP | 1,677 | 1,677 | | | | | | | | | | | |
| ACWP | 1,677 | 1,677 | | | | | | | | | | | |

Grand Total



| | PR YRS | OCT04 | NOV04 | DEC04 | JAN05 | FEB05 | MAR05 | APR05 | MAY05 | JUN05 | JUL05 | AUG05 | SEP05 |
|------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|
| BCWS | 67,740 | 67,818 | 67,850 | 67,874 | 67,894 | 67,894 | 67,894 | 67,894 | 67,894 | 67,894 | 67,894 | 67,894 | 67,894 |
| BCWP | 67,726 | 67,796 | | | | | | | | | | | |
| ACWP | 67,703 | 67,830 | | | | | | | | | | | |

NuMI Other Project Costs - US Funds

(\$000's Omitted)

| Program: NUMIOPC | | Description: NuMI Other Proj Costs | | | | Approval: Program Manager Functional Manager Cost Account Manager | | | | | | | | | | |
|--|------|---------------------------------------|-------|-------|-------|--|-------|-------|-------|-------|-------|-------|-------|-------|--------|--|
| Run Date: 11/09/04 | | Status Date: 10/31/2004 | | | | | | | | | | | | | | |
| DESCRIPTION | | PR YRS | OCT04 | NOV04 | DEC04 | JAN05 | FEB05 | MAR05 | APR05 | MAY05 | JUN05 | JUL05 | AUG05 | SEP05 | TOTAL | |
| 2.1 Magnets: Steel & Coils | | | | | | | | | | | | | | | | |
| 2.1.1 Steel Plane Fabrication | BCWS | 4,601 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 4,601 | |
| | ACWP | 4,601 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 4,601 | |
| 2.1.2 Steel handling fixtures | BCWS | 793 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 793 | |
| | ACWP | 793 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 793 | |
| 2.1.3 Near Detector Support Structures | BCWS | 1 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 1 | |
| | ACWP | 1 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 1 | |
| 2.1.4 Magnet Coil | BCWS | 1,673 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 1,673 | |
| | ACWP | 1,672 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 1,672 | |
| 2.1.5 Detector Plane Prototypes | BCWS | 495 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 495 | |
| | ACWP | 496 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 496 | |
| 2.1.6 Steel Management | BCWS | 57 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 57 | |
| | ACWP | 58 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 58 | |
| WBS[2] Totals: | BCWS | 7,621 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 7,621 | |
| | ACWP | 7,622 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 7,622 | |
| 2.2 Scintillator Detector Fabrication | | | | | | | | | | | | | | | | |
| 2.2.1 Scintillator Strips | BCWS | 2,971 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 2,971 | |
| | ACWP | 2,972 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 2,972 | |
| 2.2.2 Fiber | BCWS | 3,961 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 3,961 | |
| | ACWP | 3,961 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 3,961 | |
| 2.2.3 Scintillator Modules | BCWS | 1,982 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 1,982 | |
| | ACWP | 1,985 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 1,985 | |
| 2.2.4 Photodetector Systems | BCWS | 1,702 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 1,702 | |
| | ACWP | 1,702 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 1,702 | |
| 2.2.5 Mux Boxes & Connectors | BCWS | 1,094 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 1,094 | |
| | ACWP | 1,093 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 1,093 | |
| 2.2.6 Calibration Systems | BCWS | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | |
| | ACWP | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | |
| 2.2.7 Ass'y & Test Equipment | BCWS | 1,721 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 1,721 | |
| | ACWP | 1,721 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 1,721 | |
| 2.2.8 Factories | BCWS | 3,279 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 3,279 | |
| | ACWP | 3,271 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 3,271 | |
| 2.2.9 Scintillator Management | BCWS | 379 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 379 | |
| | ACWP | 379 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 379 | |
| WBS[2] Totals: | BCWS | 17,089 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 17,089 | |
| | ACWP | 17,084 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 17,084 | |
| 2.3 Electronics, DAQ & Database | | | | | | | | | | | | | | | | |
| 2.3.1 Near Detector Front End | BCWS | 4,596 | 4 | 1 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 4,601 | |
| | ACWP | 4,579 | 1 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 4,581 | |
| 2.3.2 Far Detector Front-end | BCWS | 1,197 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 1,197 | |
| | ACWP | 1,196 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 1,196 | |

NuMI Other Project Costs - US Funds

(\$000's Omitted)

| Program: NUMIOPC | Description: NuMI Other Proj Costs | Approval: Program Manager Functional Manager Cost Account Manager | | | | | | | | | | | | | |
|--|---------------------------------------|--|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
| Run Date: 11/09/04 | Status Date: 10/31/2004 | | | | | | | | | | | | | | |
| DESCRIPTION | | PR YRS | OCT04 | NOV04 | DEC04 | JAN05 | FEB05 | MAR05 | APR05 | MAY05 | JUN05 | JUL05 | AUG05 | SEP05 | TOTAL |
| 2.3.5 Database | BCWS | 10 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 10 |
| | ACWP | 10 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 10 |
| 2.3.6 Auxilliary Systems | BCWS | 252 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 252 |
| | ACWP | 253 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 253 |
| 2.3.7 Electronics Management | BCWS | 218 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 218 |
| | ACWP | 218 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 218 |
| 2.3.8 Slow Control & Monitoring | BCWS | 419 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 419 |
| | ACWP | 400 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 400 |
| 2.3.9 HV System | BCWS | 77 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 77 |
| | ACWP | 77 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 77 |
| WBS[2] Totals: | BCWS | 6,769 | 4 | 1 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 6,774 |
| | ACWP | 6,734 | 1 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 6,735 |
| 2.4 Far Detector Installation | | | | | | | | | | | | | | | |
| 2.4.1 FDI Completed Design Tasks | BCWS | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| | ACWP | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 2.4.2 FDI Management | BCWS | 584 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 584 |
| | ACWP | 584 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 584 |
| 2.4.3 SDN-FDI Construction Oversight | BCWS | 115 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 115 |
| | ACWP | 115 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 115 |
| 2.4.4 FDI Soudan Lab Infrastructure Setup | BCWS | 473 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 473 |
| | ACWP | 473 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 473 |
| 2.4.5 SDN-FDI Detector Installation | BCWS | 2,960 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 2,960 |
| | ACWP | 2,959 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 2,959 |
| 2.4.6 SDN-FDI DNR Costs | BCWS | 382 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 382 |
| | ACWP | 378 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 378 |
| 2.4.7 FDI Alignment & Survey | BCWS | 67 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 67 |
| | ACWP | 67 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 67 |
| WBS[2] Totals: | BCWS | 4,581 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 4,581 |
| | ACWP | 4,577 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 4,577 |
| 2.5 Near Detector Installation | | | | | | | | | | | | | | | |
| 2.5.1 NDI Infrastructure | BCWS | 512 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 512 |
| | ACWP | 431 | 18 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 449 |
| 2.5.2 NDI Plane Assembly | BCWS | 516 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 516 |
| | ACWP | 514 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 514 |
| 2.5.3 NDI Detector Installation | BCWS | 1,087 | 53 | 9 | 2 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 1,151 |
| | ACWP | 1,164 | 69 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 1,234 |
| 2.5.4 NDI Facility Experimental Infrastructure | BCWS | 238 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 238 |
| | ACWP | 241 | 2 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 243 |
| 2.5.5 RBI SB&O Experimental Systems Outfitting | BCWS | 2,944 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 2,944 |
| | ACWP | 2,944 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 2,944 |
| WBS[2] Totals: | BCWS | 5,297 | 53 | 9 | 2 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 5,361 |
| | ACWP | 5,295 | 89 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 5,384 |

NuMI Other Project Costs - US Funds

(\$000's Omitted)

| Program: NUMIOPC | | Description: NuMI Other Proj Costs | | | | Approval: | | | | | | | | | | |
|---------------------------------------|------|---------------------------------------|--------|-------|-------|---|-------|-------|-------|-------|-------|-------|-------|-------|-------|--------|
| Run Date: 11/09/04 | | Status Date: 10/31/2004 | | | | Program Manager Functional Manager Cost Account Manager | | | | | | | | | | |
| DESCRIPTION | | PR | YRS | OCT04 | NOV04 | DEC04 | JAN05 | FEB05 | MAR05 | APR05 | MAY05 | JUN05 | JUL05 | AUG05 | SEP05 | TOTAL |
| 2.6 MINOS Project Management | | | | | | | | | | | | | | | | |
| 2.6.1 FNL-Project Management | BCWS | 1,545 | 20 | 21 | 22 | 20 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 1,629 |
| | ACWP | 1,559 | 36 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 1,595 |
| 2.6.2 ANL-Project Management | BCWS | 98 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 98 |
| | ACWP | 98 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 98 |
| WBS[2] Totals: | | BCWS | 1,643 | 20 | 21 | 22 | 20 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 1,727 |
| | | ACWP | 1,657 | 36 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 1,693 |
| 3.1 NuMI Conceptual Design | | | | | | | | | | | | | | | | |
| 3.1.1 FNL-BD-NuMI CDR | BCWS | 489 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 489 |
| | ACWP | 487 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 487 |
| 3.1.2 FNL-BD-NuMI FESS CDR | BCWS | 346 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 346 |
| | ACWP | 346 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 346 |
| 3.1.3 FNL-NuMI Beam Design | BCWS | 798 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 798 |
| | ACWP | 796 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 796 |
| 3.1.4 FNL-BD-NuMI Project Management | BCWS | 235 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 235 |
| | ACWP | 234 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 234 |
| 3.1.5 FNL-Soudan Lab Design | BCWS | 65 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 65 |
| | ACWP | 65 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 65 |
| WBS[2] Totals: | | BCWS | 1,934 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 1,934 |
| | | ACWP | 1,928 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 1,928 |
| 3.2 MINOS Detector R&D | | | | | | | | | | | | | | | | |
| 3.2.1 FNL-MINOS Scintillator R&D | BCWS | 988 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 988 |
| | ACWP | 988 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 988 |
| 3.2.2 FNL-MINOS Steel R&D | BCWS | 644 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 644 |
| | ACWP | 644 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 644 |
| 3.2.3 FNL-RD-Neutrino Oscillation R&D | BCWS | 136 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 136 |
| | ACWP | 136 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 136 |
| WBS[2] Totals: | | BCWS | 1,768 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 1,768 |
| | | ACWP | 1,768 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 1,768 |
| 3.3 MINOS Cavern | | | | | | | | | | | | | | | | |
| 3.3.0 Preconstruction Work | BCWS | 758 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 758 |
| | ACWP | 758 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 758 |
| 3.3.1 Cavern Construction | BCWS | 6,597 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 6,597 |
| | ACWP | 6,597 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 6,597 |
| 3.3.2 Cavern Outfitting | BCWS | 7,171 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 7,171 |
| | ACWP | 7,171 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 7,171 |
| WBS[2] Totals: | | BCWS | 14,527 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 14,527 |
| | | ACWP | 14,527 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 14,527 |

NuMI Other Project Costs - US Funds

(\$000's Omitted)

| | | | | | | | | | | | | | | | |
|---|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|
| Program: NUMIOPC | Description: NuMI Other Proj Costs | Approval: Program Manager Functional Manager Cost Account Manager | | | | | | | | | | | | | |
| Run Date: 11/09/04 | Status Date: 10/31/2004 | | | | | | | | | | | | | | |
| DESCRIPTION | PR YRS OCT04 NOV04 DEC04 JAN05 FEB05 MAR05 APR05 MAY05 JUN05 JUL05 AUG05 SEP05 TOTAL | | | | | | | | | | | | | | |
| 3.4 Soudan/MINOS Operating | | | | | | | | | | | | | | | |
| 3.4.1 UMN-Mine Crew Support/Soudan Gen'l Operations | BCWS 1,531 0 0 0 0 0 0 0 0 0 0 0 0 0 1,531 | | | | | | | | | | | | | | |
| | ACWP 1,531 0 0 0 0 0 0 0 0 0 0 0 0 0 1,531 | | | | | | | | | | | | | | |
| 3.4.2 UMN-Breitung Township Building Rental | BCWS 75 0 0 0 0 0 0 0 0 0 0 0 0 0 75 | | | | | | | | | | | | | | |
| | ACWP 75 0 0 0 0 0 0 0 0 0 0 0 0 0 75 | | | | | | | | | | | | | | |
| 3.4.3 UMN-E Peterson Salary | BCWS 71 0 0 0 0 0 0 0 0 0 0 0 0 0 71 | | | | | | | | | | | | | | |
| | ACWP 71 0 0 0 0 0 0 0 0 0 0 0 0 0 71 | | | | | | | | | | | | | | |
| WBS[2] Totals: | BCWS 1,677 0 0 0 0 0 0 0 0 0 0 0 0 0 1,677 | | | | | | | | | | | | | | |
| | ACWP 1,677 0 0 0 0 0 0 0 0 0 0 0 0 0 1,677 | | | | | | | | | | | | | | |
| Grand Totals: | BCWS 62,906 78 32 24 20 0 0 0 0 0 0 0 0 0 63,059 | | | | | | | | | | | | | | |
| | ACWP 62,868 127 0 0 0 0 0 0 0 0 0 0 0 0 62,995 | | | | | | | | | | | | | | |

NuMI Other Project Costs - US Funds - Labor Only

(\$000's Omitted)

| | | | | | | | | | | | | | | | |
|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|
| Program: NUMIOPC | Description: NuMI Other Proj Costs | Approval: Program Manager Functional Manager Cost Account Manager | | | | | | | | | | | | | |
| Run Date: 11/09/04 | Status Date: 10/31/2004 | | | | | | | | | | | | | | |
| DESCRIPTION | PR YRS OCT04 NOV04 DEC04 JAN05 FEB05 MAR05 APR05 MAY05 JUN05 JUL05 AUG05 SEP05 TOTAL | | | | | | | | | | | | | | |
| 2.1 Magnets: Steel & Coils | | | | | | | | | | | | | | | |
| 2.1.1 Steel Plane Fabrication | BCWS 130 0 0 0 0 0 0 0 0 0 0 0 0 0 130 | | | | | | | | | | | | | | |
| | ACWP 171 0 0 0 0 0 0 0 0 0 0 0 0 0 171 | | | | | | | | | | | | | | |
| 2.1.2 Steel handling fixtures | BCWS 437 0 0 0 0 0 0 0 0 0 0 0 0 0 437 | | | | | | | | | | | | | | |
| | ACWP 560 0 0 0 0 0 0 0 0 0 0 0 0 0 560 | | | | | | | | | | | | | | |
| 2.1.3 Near Detector Support Structures | BCWS 36 0 0 0 0 0 0 0 0 0 0 0 0 0 36 | | | | | | | | | | | | | | |
| | ACWP 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 | | | | | | | | | | | | | | |
| 2.1.4 Magnet Coil | BCWS 564 0 0 0 0 0 0 0 0 0 0 0 0 0 564 | | | | | | | | | | | | | | |
| | ACWP 839 0 0 0 0 0 0 0 0 0 0 0 0 0 839 | | | | | | | | | | | | | | |
| 2.1.5 Detector Plane Prototypes | BCWS 355 0 0 0 0 0 0 0 0 0 0 0 0 0 355 | | | | | | | | | | | | | | |
| | ACWP 375 0 0 0 0 0 0 0 0 0 0 0 0 0 375 | | | | | | | | | | | | | | |
| 2.1.6 Steel Management | BCWS 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 | | | | | | | | | | | | | | |
| | ACWP 1 0 0 0 0 0 0 0 0 0 0 0 0 0 1 | | | | | | | | | | | | | | |
| WBS[2] Totals: | BCWS 1,522 0 0 0 0 0 0 0 0 0 0 0 0 0 1,522 | | | | | | | | | | | | | | |
| | ACWP 1,946 0 0 0 0 0 0 0 0 0 0 0 0 0 1,946 | | | | | | | | | | | | | | |
| 2.2 Scintillator Detector Fabrication | | | | | | | | | | | | | | | |
| 2.2.1 Scintillator Strips | BCWS 111 0 0 0 0 0 0 0 0 0 0 0 0 0 111 | | | | | | | | | | | | | | |
| | ACWP 344 0 0 0 0 0 0 0 0 0 0 0 0 0 344 | | | | | | | | | | | | | | |
| 2.2.2 Fiber | BCWS 8 0 0 0 0 0 0 0 0 0 0 0 0 0 8 | | | | | | | | | | | | | | |
| | ACWP 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 | | | | | | | | | | | | | | |
| 2.2.3 Scintillator Modules | BCWS 11 0 0 0 0 0 0 0 0 0 0 0 0 0 11 | | | | | | | | | | | | | | |
| | ACWP 284 0 0 0 0 0 0 0 0 0 0 0 0 0 284 | | | | | | | | | | | | | | |
| 2.2.5 Mux Boxes & Connectors | BCWS 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 | | | | | | | | | | | | | | |
| | ACWP 37 0 0 0 0 0 0 0 0 0 0 0 0 0 37 | | | | | | | | | | | | | | |
| 2.2.6 Calibration Systems | BCWS 3 0 0 0 0 0 0 0 0 0 0 0 0 0 3 | | | | | | | | | | | | | | |
| | ACWP 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 | | | | | | | | | | | | | | |
| 2.2.7 Ass'y & Test Equipment | BCWS 9 0 0 0 0 0 0 0 0 0 0 0 0 0 9 | | | | | | | | | | | | | | |
| | ACWP 139 0 0 0 0 0 0 0 0 0 0 0 0 0 139 | | | | | | | | | | | | | | |
| 2.2.8 Factories | BCWS 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 | | | | | | | | | | | | | | |
| | ACWP 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 | | | | | | | | | | | | | | |
| 2.2.9 Scintillator Management | BCWS 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 | | | | | | | | | | | | | | |
| | ACWP 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 | | | | | | | | | | | | | | |
| WBS[2] Totals: | BCWS 144 0 0 0 0 0 0 0 0 0 0 0 0 0 144 | | | | | | | | | | | | | | |
| | ACWP 805 0 0 0 0 0 0 0 0 0 0 0 0 0 805 | | | | | | | | | | | | | | |
| 2.3 Electronics, DAQ & Database | | | | | | | | | | | | | | | |
| 2.3.1 Near Detector Front End | BCWS 444 0 0 0 0 0 0 0 0 0 0 0 0 0 444 | | | | | | | | | | | | | | |
| | ACWP 831 0 0 0 0 0 0 0 0 0 0 0 0 0 831 | | | | | | | | | | | | | | |
| 2.3.2 Far Detector Front-end | BCWS 112 0 0 0 0 0 0 0 0 0 0 0 0 0 112 | | | | | | | | | | | | | | |
| | ACWP 176 0 0 0 0 0 0 0 0 0 0 0 0 0 176 | | | | | | | | | | | | | | |
| 2.3.6 Auxilliary Systems | BCWS 148 0 0 0 0 0 0 0 0 0 0 0 0 0 148 | | | | | | | | | | | | | | |
| | ACWP 172 0 0 0 0 0 0 0 0 0 0 0 0 0 172 | | | | | | | | | | | | | | |

NuMI Other Project Costs - US Funds - Labor Only

(\$000's Omitted)

| | | | | | | | | | | | | | | | |
|--|--|--|----|----|----|----|---|---|---|---|---|---|---|---|-------|
| Program: NUMIOPC | Description: NuMI Other Proj Costs | Approval: Program Manager Functional Manager Cost Account Manager | | | | | | | | | | | | | |
| Run Date: 11/09/04 | Status Date: 10/31/2004 | | | | | | | | | | | | | | |
| DESCRIPTION | PR YRS OCT04 NOV04 DEC04 JAN05 FEB05 MAR05 APR05 MAY05 JUN05 JUL05 AUG05 SEP05 TOTAL | | | | | | | | | | | | | | |
| 2.3.7 Electronics Management | BCWS 0 0 0 0 0 0 0 0 0 0 0 0 0 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| | ACWP 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 2.3.8 Slow Control & Monitoring | BCWS 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| | ACWP 6 0 0 0 0 0 0 0 0 0 0 0 0 0 6 | 6 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 6 |
| 2.3.9 HV System | BCWS 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| | ACWP 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| WBS[2] Totals: | BCWS 705 0 0 0 0 0 0 0 0 0 0 0 0 0 705 | 705 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 705 |
| | ACWP 1,185 0 0 0 0 0 0 0 0 0 0 0 0 0 1,185 | 1,185 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 1,185 |
| 2.4 Far Detector Installation | | | | | | | | | | | | | | | |
| 2.4.1 FDI Completed Design Tasks | BCWS 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| | ACWP 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 2.4.2 FDI Management | BCWS 89 0 0 0 0 0 0 0 0 0 0 0 0 0 89 | 89 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 89 |
| | ACWP 47 0 0 0 0 0 0 0 0 0 0 0 0 0 47 | 47 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 47 |
| 2.4.4 FDI Soudan Lab Infrastructure Setup | BCWS 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| | ACWP 7 0 0 0 0 0 0 0 0 0 0 0 0 0 7 | 7 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 7 |
| 2.4.7 FDI Alignment & Survey | BCWS 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| | ACWP 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| WBS[2] Totals: | BCWS 89 0 0 0 0 0 0 0 0 0 0 0 0 0 89 | 89 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 89 |
| | ACWP 54 0 0 0 0 0 0 0 0 0 0 0 0 0 54 | 54 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 54 |
| 2.5 Near Detector Installation | | | | | | | | | | | | | | | |
| 2.5.1 NDI Infrastructure | BCWS 389 0 0 0 0 0 0 0 0 0 0 0 0 0 389 | 389 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 389 |
| | ACWP 145 0 0 0 0 0 0 0 0 0 0 0 0 0 145 | 145 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 145 |
| 2.5.2 NDI Plane Assembly | BCWS 501 0 0 0 0 0 0 0 0 0 0 0 0 0 501 | 501 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 501 |
| | ACWP 468 0 0 0 0 0 0 0 0 0 0 0 0 0 468 | 468 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 468 |
| 2.5.3 NDI Detector Installation | BCWS 951 45 2 1 0 0 0 0 0 0 0 0 0 0 999 | 951 | 45 | 2 | 1 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 999 |
| | ACWP 786 59 0 0 0 0 0 0 0 0 0 0 0 0 845 | 786 | 59 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 845 |
| 2.5.4 NDI Facility Experimental Infrastructure | BCWS 37 0 0 0 0 0 0 0 0 0 0 0 0 0 37 | 37 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 37 |
| | ACWP 58 0 0 0 0 0 0 0 0 0 0 0 0 0 58 | 58 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 58 |
| 2.5.5 RBI SB&O Experimental Systems Outfitting | BCWS 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| | ACWP 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| WBS[2] Totals: | BCWS 1,878 45 2 1 0 0 0 0 0 0 0 0 0 0 1,926 | 1,878 | 45 | 2 | 1 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 1,926 |
| | ACWP 1,456 59 0 0 0 0 0 0 0 0 0 0 0 0 1,515 | 1,456 | 59 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 1,515 |
| 2.6 MINOS Project Management | | | | | | | | | | | | | | | |
| 2.6.1 FNL-Project Management | BCWS 1,496 20 21 22 20 0 0 0 0 0 0 0 0 0 1,580 | 1,496 | 20 | 21 | 22 | 20 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 1,580 |
| | ACWP 1,410 36 0 0 0 0 0 0 0 0 0 0 0 0 1,446 | 1,410 | 36 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 1,446 |
| 2.6.2 ANL-Project Management | BCWS 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| | ACWP 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| WBS[2] Totals: | BCWS 1,496 20 21 22 20 0 0 0 0 0 0 0 0 0 1,580 | 1,496 | 20 | 21 | 22 | 20 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 1,580 |
| | ACWP 1,410 36 0 0 0 0 0 0 0 0 0 0 0 0 1,446 | 1,410 | 36 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 1,446 |
| 3.1 NuMI Conceptual Design | | | | | | | | | | | | | | | |
| 3.1.1 FNL-BD-NuMI CDR | BCWS 99 0 0 0 0 0 0 0 0 0 0 0 0 0 99 | 99 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 99 |
| | ACWP 99 0 0 0 0 0 0 0 0 0 0 0 0 0 99 | 99 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 99 |

NuMI Other Project Costs - US Funds - Labor Only

(\$000's Omitted)

| | | | | | | | | | | | | | | | |
|---|---------------------------------------|-------|-------|-------|--|-------|-------|-------|-------|-------|-------|-------|-------|-------|--|
| Program: NUMIOPC | Description: NuMI Other Proj Costs | | | | Approval: Program Manager Functional Manager Cost Account Manager | | | | | | | | | | |
| Run Date: 11/09/04 | Status Date: 10/31/2004 | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| DESCRIPTION | PR YRS | OCT04 | NOV04 | DEC04 | JAN05 | FEB05 | MAR05 | APR05 | MAY05 | JUN05 | JUL05 | AUG05 | SEP05 | TOTAL | |
| 3.1.2 FNL-BD-NuMI FESS CDR | BCWS | 112 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 112 | |
| | ACWP | 112 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 112 | |
| 3.1.3 FNL-NuMI Beam Design | BCWS | 530 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 530 | |
| | ACWP | 529 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 529 | |
| 3.1.4 FNL-BD-NuMI Project Management | BCWS | 132 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 132 | |
| | ACWP | 132 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 132 | |
| 3.1.5 FNL-Soudan Lab Design | BCWS | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | |
| | ACWP | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | |
| WBS[2] Totals: | BCWS | 872 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 872 | |
| | ACWP | 872 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 872 | |
| 3.2 MINOS Detector R&D | | | | | | | | | | | | | | | |
| 3.2.1 FNL-MINOS Scintillator R&D | BCWS | 7 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 7 | |
| | ACWP | 6 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 6 | |
| 3.2.2 FNL-MINOS Steel R&D | BCWS | 46 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 46 | |
| | ACWP | 46 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 46 | |
| 3.2.3 FNL-RD-Neutrino Oscillation R&D | BCWS | 9 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 9 | |
| | ACWP | 9 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 9 | |
| WBS[2] Totals: | BCWS | 62 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 62 | |
| | ACWP | 62 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 62 | |
| 3.4 Soudan/MINOS Operating | | | | | | | | | | | | | | | |
| 3.4.1 UMN-Mine Crew Support/Soudan Gen'l Operations | BCWS | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | |
| | ACWP | 1 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 1 | |
| 3.4.2 UMN-Breitung Township Building Rental | BCWS | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | |
| | ACWP | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | |
| WBS[2] Totals: | BCWS | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | |
| | ACWP | 1 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 1 | |
| Grand Totals: | BCWS | 6,768 | 65 | 23 | 24 | 20 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 6,899 | |
| | ACWP | 7,791 | 95 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 7,886 | |