



Manpower Resources

- Lab Employees
 - Detector Area
 - Installation of Planes
 - Techs 5
 - Collaborators 3
 - Electronics/Cabling
 - Collaborators 3



Manpower Resources

- Lab Employees
 - Minos S.B. staging – 3
 - Absorber Area
 - Task Manager 1
 - Welder 1
 - Vacuum techs 2
 - LCW techs 2



Manpower Resources

- Lab Employees
 - Detector
 - AC Power Distribution
 - Task Manager 1
 - LCW System
 - Task Manager 1
 - Techs 2



Manpower Resources

- Lab Employees
 - General Installation
 - Controls System – 2 techs
 - Network – 2 techs



Manpower Resources

- Davis-Bacon Personnel
 - Absorber Assembly 4 ironworkers
 - AC Distribution 4 electricians
 - Water Piping 2 pipe fitters
 - Controls/Network Cables - 4 subcontract people



Manpower Resources


- Total Personnel
 - Davis-Bacon (available on contract) - 14
 - Lab Personnel
 - Task Managers 3
 - Techs 12
 - Collaborators 6
 - Lab Welder 1



Meeting and Reports

- Tool Box Safety Meeting Weekly
- Daily Work Planning Meeting
 - Task manager/Tech Group Leader
 - Review plans, procedures/HAs
- Reports
 - Weekly Installation Meeting – L3s

Schedule





Safety Review

- Spreadsheet list all Devices/System
- Consult NuMI Guidelines DB
 - Decide if documents are needed
 - Develop engineering notes, procedures, Has
- Documents go to Mike Andrews
 - He accepts or...
 - Forwards to Schuh committee
 - Debbie maintains status



Safety Review

- Plan is to prioritize review items
 - First to install, first to develop documents
 - Avoid review bottle neck



Access Control

- 24 people maximum in Tunnel
- Plans Under Development
 - Duplicate MI65 plan
 - Sign In/Out Board
 - Card System



Emergency Procedure

- Plan Under Development



Training

- Tunnel Training
 - Anyone who will be going in/out of tunnel
 - Mike Andrew's Developing
- Other Training
 - LOTO, Subcontractor Orientation, Crane
 - Required as needed
 - Schedule through ES&H classes