

Deliverables and Tasks for Near Detector Installation and Integration

For Deliverable items, the pertinent piece of information to be provided is the delivery schedule. In a few cases, the precise list of what is getting delivered might also be required. For Task items, the pertinent information can be any or all of the following: an understanding the work involved, the time required to do it, the schedule for doing the work, and the precise identification of the manpower. A Point-of-Contact is a person who coordinates between a specific FNAL support group and the experiment. The information in [BLUE](#) is what is known at this time, or has been discussed in previous planning sessions.

1) Hall-wide services

- a) LAN
 - i) Task – Planning – the layout, number of ports on DAQ loop, number of ports on main loop, diagnostic ports, direct data logging line to Feynman
 - ii) Task – Point-of-Contact with Computing Division Networking Group
 - iii) Task - Post BO installation schedule, and installation [installation work done by FNAL CD Networking](#)
- b) Grounding
 - i) Task – gather the grounding requirements of each Rack System, and feedback to the design of each Rack Layout
 - ii) Task – Point-of-Contact between experiment and FNAL site support, who will coordinate post-BO electrical installations (i.e. AC wiring of Racks)
- c) Hall equipment layout
 - i) Task – update and posting of CAD drawing, showing floor layout of all systems, including non-readout systems, such as the coil power supply, the LCW, etc. [CJames](#)

2) Detector Hardware for Light Readout and Injection

- a) Fiber Cables
 - i) Deliverable – cables from OMC, schedule [Sussex](#)
 - ii) Task – Checkout, sorting and labeling of cables
 - iii) Task – installation of cables from detector to trays [UK technician](#)
- b) Phototube boxes
 - i) Deliverable – schedule [RAL](#)
 - ii) Task – checkout of boxes, manpower requirements
 - iii) Task – installation of boxes in Racks – above ground
 - iv) Task – installation of fiber cables from trays to boxes – below ground [UK technician](#)
- c) LI system
 - i) Deliverable – crates [All Delivered](#)
 - ii) Task – layout of LI rack – coordinate with Master rack
 - iii) Task – installation of crates in their racks
 - iv) Task – installation of racks and cables underground, and attachment of cables to detector planes [UK technician](#)
- d) HV system
 - i) Deliverable – HV cables [All Delivered](#)
 - ii) Task – checkout, sorting, and labeling of cables
 - iii) Task – underground installation of cables

- iv) Task – HV rack layout, 1440 installation in racks, and underground installation

3) Readout Electronics Hardware

- a) FE Electronics
 - i) Deliverables – schedule FE crates, FE PS, and associated cabling [Argonne](#)
 - ii) Deliverables – schedule for FE boards (Minder, Keeper, Trigger) [Argonne](#)
 - iii) Deliverable – schedule for phototube to Minder cables, and for Minder to Master cables
 - iv) Task – layout of FE racks
 - v) Task – fabrication of FE racks [FNAL tech staff](#)
 - vi) Task – underground installation of racks [FNAL tech staff](#)
 - vii) Task – underground installation of boards and cabling
- b) Master Electronics
 - i) Deliverable – schedule for Master crates and PS, and associated cabling [All crates, PS delivered, Argonne for cabling](#)
 - ii) Deliverable – schedule for Master boards, VTM [Argonne, IIT](#)
 - iii) Task – layout of Master racks – coordinate with LI system
 - iv) Task – fabrication of Master racks
 - v) Task – underground installation of racks [FNAL tech staff](#)
 - vi) Task – installation of boards and cabling
- c) Clock Electronics
 - i) Deliverable – GPS antenna and receiver
 - ii) Deliverable – central clock computer and software
 - iii) Deliverables – Near Electronics clock distribution crate, PS, boards, cables
 - iv) Task – layout and fabrication of clock distribution rack [IIT](#)
 - v) Task – underground installation of clock distribution rack [FNAL tech staff](#)
 - vi) Task – underground installation of GPS and central clock

4) DAQ system Hardware

- a) Deliverable – computers and PVIC for underground, computers and/or monitors for Control room [RAL](#)
- b) Task – underground installation of DAQ racks [FNAL tech staff](#)
- c) Task – underground installation of DAQ components, including cables
- d) Task – Control Room installation of DAQ monitors/computers

5) DCS and Monitoring Hardware

- a) RPS
 - i) Deliverables – RPS and AC trip boxes for FE racks, and all associated sensors and cables [Duluth](#)
 - ii) Deliverables – RPS and AC trips boxes for Master racks, and all associated sensors and cables [Duluth](#)
 - iii) Deliverables – RPS and AC trip boxes for all other rack types, and all associated sensors and cables [Duluth](#)
 - iv) Task – coordinate RPS layout within all other rack layouts [Duluth, FNAL](#)
 - v) Task – design and fabricate all support systems for sensors within racks
 - vi) Task – above ground installation and checkout of RPS. Point-of-Contact with FNAL PPD safety review
 - vii) Task – underground installation of DCS racks [FNAL tech staff](#)
 - viii) Task – underground installation and checkout of RPS

- b) Other DCS hardware
 - i) Deliverables – sensors for Hall environment [Duluth](#)
 - ii) Deliverables – all DCS computers, including those for HV monitoring, and other system monitoring, and computers/monitors for the Control room
 - iii) Task – identify any other DCS hardware required [Duluth](#)
 - iv) Task – underground installation of all other hardware
- c) BDot Coil monitor
 - i) Deliverables – readout boards and cable, crates, PS, and control computers [UMinn](#)
 - ii) Task – layout of Bdot racks
 - iii) Task – location of Bdot racks
 - iv) Task – fabrication of Bdot racks, above ground
 - v) Task – installation of Bdot racks and cables underground [racks by FNAL tech staff](#)

6) System Integration and Commissioning

This particular topic assumes that very little NEW software development needs to be done for these tasks – much of the Detector DAQ, DCS, and Online has already been running at the Far Detector and shouldn't require much adjustment to be used at the Near (right?). But we do need NAMES of those who will do the tasks, and a Schedule showing the time frame in which the tasks need to be started and completed.

- a) Task – electronics checkout, with sub-system checks as each Master rack is filled and cabled
- b) Task – central clock software checkout
- c) Task – DAQ checkout, with sub-system checking as each Branch is installed. Local Hall running of Control software
- d) Task – LI system pulsing Control software checkout, with sub-system checkout as each crate is cabled up
- e) Task – checkout of DCS and HV Control software
- f) Task – operating both DAQ and DCS (and LI via DCS) from the Control room as the default
- g) Task – installation of ACNET crates in both the Hall and the Control room – development of DCS software to retrieve ACNET data, enter into MINOS datastream, and displays for the Control room
- h) Task – running of Online monitoring, using cosmic and/or LI data
- i) Task – what else is needed to be ready for Beam – what is needed to meet the requirements of the DOE commissioning milestones?