



# NuMI Vacuum Pipe

## WBS 1.1.4

NuMI Review  
9 July 2001  
WBS 1.1.4  
Page 1


### Outline of this Review

- Engineering Issues (D. Pushka)
  - Vacuum Shell
  - Cooling
  - Upstream/Downstream Ends (Ed Chi)
- Radiation
- Alignment
- Installation
- Costs and Schedule



MINOS

# Where Are We Supposed to Be?






# Main Changes

- Elimination of Seals
  - All Welds for Reliability
- PVC Pipe Around
  - Cooling Pipe/Vacuum Pipe**
    - Prevents galvanic action
    - Working on Details
- Supervisor Of Welding Process for QA
- Pump-Down Test Before Access Blocked



# Radiation Levels


- Studied as Part of Overall Radiation Safety
- Below Limits
- Formal Memo in Preparation





# Star Density Along Pipe

- Examined Star Density *vs.* Position
- MARS14 Calculation
- Errors from Estimate for Hydrodynamic Flow, *etc*





# Decay Pipe Alignment

V. Bocean, R. Bernstein

NuMI Review  
9 July 2001  
WBS 1.1.4  
Page 6

## •Scope

- Align the decay pipe on the correct line with respect to the designed geometric beam trajectory

- Fermilab alignment task during the construction phase is to check the contractor's work

## •Requirements

## •Alignment Phases

- Phase 1: during construction phase

- Phase 2: post construction phase



# Alignment Requirements

Physics dictates alignment tolerances (see W.Smart's detailed analysis in Technical Design Report 3.6).

Two important requirements specified :

1. With respect to the ideal beamline, the maximum error of the decay pipe centerline, in both horizontal and vertical planes, must not exceed  $\pm 25$  mm ( $1\sigma$ ) at the downstream end. This error should be considered proportionally for the 675 m long pipe.
2. With respect to the effective decay pipe aperture, the effective radius, for the entire length of the pipe, must not exceed  $\pm 20$  mm ( $1\sigma$ ) from the designed value.



# Alignment Phases

---

Two alignment phases:

1. During construction phase: alignment support for the decay pipe installation.
2. Post construction phase (after the shielding fill): survey the “as built” position and dimensions of the decay pipe.




# During Construction Phase

## **Establish control network throughout the decay tunnel:**

- Materialized and measured by the contractor's surveyor.
- Points with x,y,h coordinates no farther than 50 m.
- Constrained on both ends of the decay tunnel (Target Hall and respectively Absorber Hall) on precision points transferred from surface.
- Coordinate errors  $\leq \pm 6$  mm ( $1\sigma$ ) achievable using classical surveying techniques and instrumentation.
- Fermilab's task is to check the network for correctness and level of accuracy achieved. For an objective assessment, the network determination will be performed at least twice as accurately as the contractor.



# Decay Tunnel and Decay Pipe Networks (draft)





# During Construction Phase

## Alignment to support the decay pipe installation:

- From the total error budget of  $\pm 25$  mm, network errors of  $\pm 6$  mm (added in quadrature) will allow to more than  $\pm 20$  mm to be accounted by survey alignment errors, pipe positioning and installation errors, pipe stability errors, pipe deformations from manufacturing or transportation, etc.
- Fermilab's task is to check the correctness of the installed pipe by measuring multiple interior cross sections, at no more than 10 m intervals, and evaluate the results (i.e. the axis and the residuals of the fitted cylinder) with respect to required alignment tolerances.



# Post Construction Phase

Takes place after the shielding fill. Represents the final survey of the “as built” position and dimensions of the decay pipe assuming that, after the initial installation, the pipe will suffer deformations and/or displacements caused by casting the concrete shielding in place.

## **Establish control network throughout the decay pipe:**

- Materialized and measured by Fermilab.
  - The points consist of  $0.75 \times 0.5 \times 0.5$  inch metal stubs having a 0.25 inch precision hole to receive a nest holding a target or retro reflector and welded in at  $0^\circ$ - $120^\circ$ - $240^\circ$  with respect to the circular pipe cross section (similar with those used for the Hadron Hose).



# Post Construction Phase

- Points with x,y,h coordinates spaced at 50 m
- Constrained on both ends of the decay tunnel (Target Hall and respectively Absorber Hall) on precision points transferred from surface.
- Simulations show that point errors ellipses  $\leq \pm 4$  mm ( $1\sigma$ ) can be obtained rather quickly and with relatively moderate effort using conventional surveying methods and instrumentation (the Geodimeter robotic total station, the precision Gyrotheodolite, and precise leveling).
  - The absolute error ellipses for each point and relative error ellipses between points computed at 95% confidence level ( $2.45\sigma$  for two-dimensional normal distribution).



MINOS

# Point error ellipses

## XY PLANE STATION 95.000 % CONFIDENCE ELLIPSES (METRES)

---

FACTOR USED FOR OBTAINING THESE ELLIPSES FROM STANDARD ELLIPSES:

**(VARIANCE FACTOR KNOWN) = 2.4484  $\sigma$**

STATION	SEMI-MAJOR AXIS	SEMI-MINOR AXIS	AZIMUTH OF SEMI-MAJOR AXIS			AREA OF ELLIPSE
P1	.00478	.00114	90	0	0	.17064D-04
P2	.00652	.00227	90	0	0	.46432D-04
P3	.00767	.00337	90	0	0	.81245D-04
P4	.00848	.00435	90	0	0	.11586D-03
P5	.00904	.00513	90	0	0	.14576D-03
P6	.00940	.00568	90	0	0	.16757D-03
P7	.00957	.00596	90	0	0	.17904D-03
P8	.00957	.00596	90	0	0	.17904D-03
P9	.00940	.00568	90	0	0	.16757D-03
P10	.00904	.00513	90	0	0	.14576D-03
P11	.00848	.00435	90	0	0	.11586D-03
P12	.00767	.00337	90	0	0	.81245D-04
P13	.00652	.00227	90	0	0	.46432D-04
P14	.00478	.00114	90	0	0	.17064D-04



# Relative error ellipses between points throughout the decay pipe

**RELATIVE 95.000 % CONFIDENCE ELLIPSES (METRES)**

-----

FACTOR USED FOR OBTAINING THESE ELLIPSES FROM STANDARD ELLIPSES:

**(VARIANCE FACTOR KNOWN) = 2.4484  $\sigma$**

FROM	TO	SEMI-MAJOR	SEMI-MINOR	AZIMUTH MAJOR	DISTANCE	PRECISION	STD. DEV. ADJ.DISTANCE	STD. DEV ADJ.AZIMUTH
P1	P2	.00478	.00140	90 0 0	50.00000	1: 10452	.00195	2.36
P1	P3	.00652	.00263	90 0 0	100.00000	1: 15339	.00266	2.21
P1	P4	.00767	.00370	90 0 0	150.00000	1: 19553	.00313	2.08
P1	P5	.00848	.00457	90 0 0	200.00000	1: 23582	.00346	1.92
P1	P6	.00904	.00519	90 0 0	250.00000	1: 27653	.00369	1.75
P1	P7	.00940	.00553	90 0 0	300.00000	1: 31931	.00384	1.55
P1	P8	.00957	.00559	90 0 0	350.00000	1: 36582	.00391	1.35
P1	P9	.00957	.00537	90 0 0	400.00000	1: 41808	.00391	1.13
P1	P10	.00940	.00489	90 0 0	450.00000	1: 47897	.00384	.92
P1	P11	.00904	.00418	90 0 0	500.00000	1: 55306	.00369	.70
P1	P12	.00848	.00330	90 0 0	550.00000	1: 64853	.00346	.51
P1	P13	.00767	.00234	90 0 0	600.00000	1: 78215	.00313	.33
P1	P14	.00652	.00149	90 0 0	650.00000	1: 99706	.00266	.19



# Post Construction Phase

---

---

## Determine the “as built” position and dimensions of the decay pipe:

- Survey cross sections throughout the pipe at 5-10 m station intervals, measuring 8 points per profile.
- evaluate the results of the fitted cylinder through all cross sections with respect to required alignment tolerances
  - the cylinder axis with respect to the designed beamline azimuth and the slope
  - the residuals to the fitted cylinder surface to the designed effective decay pipe aperture



# Installation/Vacuum Test

- We Should Check the Vacuum Prior to Constructing Hadron Absorber and Chase
- Need to Work Through Installation Schedule
- No Major Problem Foreseen



# Costs

- Elimination of Seals
- Addition of Oversight (\$22K)
- PVC Cooling Cover

UID	WBS	M&S	SWF	Description
58	1.1.4.2.1.2.1	\$0	\$3,840	ASME Vacuum Vessel Shell Calculations/FESHM Note
59	1.1.4.2.1.2.2	\$0	\$1,920	ASME Vacuum Vessel Transition Calculations
60	1.1.4.2.1.2.3	\$0	\$3,840	D.S. Endcap Calculation
61	1.1.4.2.1.2.4	\$0	\$3,840	U.S. Thin Window Calculation
3138	1.1.4.2.1.2.5	\$0	\$3,360	Prepare Drawings for Vacuum Vessel Endcaps
187	1.1.4.2.1.2.6	\$0	\$2,240	Vacuum Vessel FESHM Documentation Drafting
74792	1.1.4.2.1.2.8	\$0	\$1,920	FESHM Note for U.S. Endcap
74793	1.1.4.2.1.2.9	\$0	\$3,840	FESHM Note for D.S. Endcap & Access Port
74279	1.1.4.2.1.2.7	\$0	\$11,040	Design Access Port for Remote Handling Repair Equip
74293	1.1.4.3.1.5.3	\$0	\$1,536	Oversight of Decay Access Port Fabrication
73526	1.1.4.3.1.5.1	\$0	\$2,304	Oversight of Decay Endcap Fabrication
73527	1.1.4.3.1.5.2	\$0	\$1,920	Oversight of Decay Endcap Installation
74324	1.1.4.3.2.2.5.12	\$20,000	\$224	Construct Downstream Access Port Assy
73283	1.1.4.3.2.3.2	\$16,000	\$0	Endcap Material Deliveries
3143	1.1.4.3.2.3.3	\$0	\$2,240	Upstream Endcap Fabrication
74557	1.1.4.3.2.3.8	\$20,000	\$0	Deliver Downstream Access Port Assy
3144	1.1.4.3.2.3.4	\$0	\$2,240	Downstream Endcap Fabrication
74892	1.1.4.3.2.4.3.4	\$0	\$0	Install Decay Pipe cooling pipe manifold
3336	1.1.4.3.2.4.3.2	\$0	\$5,520	Install Upstream Endcap
3335	1.1.4.3.2.4.3.1	\$1,250	\$5,520	Install Downstream Endcap
74332	1.1.4.3.2.4.3.3	\$1,250	\$0	Install Access Port
<b>TOTAL</b>		<b>\$58,500</b>	<b>\$57,344</b>	<b>\$115,844</b>

(\$A. Healy) -- this will be biggest change



# Costs as of This Morning

UID	WBS	M&S	SWF	Description
58	1.1.4.2.1.2.1	\$0	\$3,840	ASME Vacuum Vessel Shell Calculations/FESHM Note
59	1.1.4.2.1.2.2	\$0	\$1,920	ASME Vacuum Vessel Transition Calculations
60	1.1.4.2.1.2.3	\$0	\$3,840	D.S. Endcap Calculation
61	1.1.4.2.1.2.4	\$0	\$3,840	U.S. Thin Window Calculation
3138	1.1.4.2.1.2.5	\$0	\$3,360	Prepare Drawings for Vacuum Vessel Endcaps
187	1.1.4.2.1.2.6	\$0	\$2,240	Vacuum Vessel FESHM Documentation Drafting
74792	1.1.4.2.1.2.8	\$0	\$1,920	FESHM Note for U.S. Endcap
74793	1.1.4.2.1.2.9	\$0	\$3,840	FESHM Note for D.S. Endcap & Access Port
74279	1.1.4.2.1.2.7	\$0	\$11,040	Design Access Port for Remote Handling Repair Equip
74293	1.1.4.3.1.5.3	\$0	\$1,536	Oversight of Decay Access Port Fabrication
73526	1.1.4.3.1.5.1	\$0	\$2,304	Oversight of Decay Endcap Fabrication
73527	1.1.4.3.1.5.2	\$0	\$1,920	Oversight of Decay Endcap Installation
74324	1.1.4.3.2.2.5.12	\$12,982	\$2,240	Construct Downstream Access Port/DS Endcap
3143	1.1.4.3.2.3.3	\$12,982	\$2,240	Upstream Endcap Fabrication
74892	1.1.4.3.2.3.8	\$0	\$0	Deliver Downstream Access Port Assy
3336	1.1.4.3.2.4.3.4	\$0	\$0	Install Decay Pipe cooling pipe manifold
3335	1.1.4.3.2.4.3.2	\$1,250	\$5,520	Install Upstream Endcap
74332	1.1.4.3.2.4.3.1	\$1,250	\$5,520	Install Downstream Endcap
		\$0	\$22,000	Decay Pipe Welding Oversight
<b>TOTAL</b>		\$28,464	\$79,120	

**\$107,584**



# Comments on Costs

- Unburdened Cost Estimate \$115K
- Access Port costed at \$56,000  
*large over-estimate; needs redo*
- Have BOE from Grozis on Endcaps  
*also overestimate, but < \$few K*
- For WBS 1.1.4, Cost Will Shrink Some
- TPC will Increase from Cooling =>

WBS 1.1.7