



# Horn Alignment Cross-hair System

## NuMI Horn Alignment Cross-hairs

**Target Hall Instrumentation Review**

**November 18, 2002**

*David Ayres*

*Argonne National Laboratory*

*WBS 1.1.2 co-Manager*

### Outline


- Description, specifications
- Status and remaining work
- Summary




# Cross-hair Alignment System

- The cross hairs are three sets of horizontal and vertical strips of aluminum attached to the ends of Horn 1 and Horn 2
- Horizontal and vertical scans are performed with the low intensity proton beam across each set of cross hairs (target/baffle out)
- Protons scattered by cross hairs are detected by Beam Loss Monitors (BLMs) downstream of Horns 1 and 2
  - « BLMs read out through ACNET
  - « BLMs offset from beam centerline by 30 cm to avoid damage during high intensity running
- Each set of cross hairs is offset from beam centerline by +2.5 mm or -2.5 mm, both horizontally and vertically
  - « To distinguish the signals from different sets during scans
  - « To avoid damage by high intensity beam
- The upstream end of Horn 1 cannot have cross hairs but its location will be determined by scanning the neck of the horn inner conductor

# Target/Baffle/Horn-1 Cross-hair Geometry



# Cross-hair Geometry for Horns 1 and 2





# Cross-hair System Simulations

NuMI Project Review of  
WBS 1.1.2  
Instrumentation  
November 18, 2002  
D. Ayres  
Page 5

- MARS beam heating calculations determined that cross hairs made of 1-mm wide aluminum strips would not overheat during full intensity running
  - « NuMI-882, Byron Lundberg
- GEANT simulations determined the thicknesses of cross hairs needed to give good scan signal-to-noise (0.6-0.8) in BLMs: #1 and #3 are 12 mm thick, #2 is 36 mm thick
  - « NuMI-864, Debbie Harris
- The NuMI-864 GEANT simulation also showed that
  - « A scan of the Horn 1 neck gives excellent signal-to-noise ( $>10$ )
  - « During normal running, cross hair scattering causes less than 0.2% changes in neutrino flux and in the ratio of near/far detector event rates



# Cross-hair System Specifications

NuMI Project Review of  
WBS 1.1.2  
Instrumentation  
November 18, 2002  
D. Ayres  
Page 6

- Proton beam instrumentation and control should permit scans at low intensity ( $10^{12}$  protons/pulse),  $\pm 3.5$  mm at cross hairs,  $\pm 12$  mm at Horn 1 neck.
- Beam scans should determine Horn 1 and Horn 2 transverse locations to at least  $\pm 0.5$  mm and  $\pm 1.0$  mm respectively.
- BLM response should be stable and sensitive to rate changes of  $\sim 5\%$  at intensities expected during scans ( $10^7$  particles/cm<sup>2</sup>/10<sup>12</sup> protons/spill).
- Additional material in the beam (beyond that assumed in NuMI-864) will degrade signal-to-noise ratio in scans.
- Cross-hair material should not effect neutrino flux significantly ( $< 1\%$ ).
- Cross-hair and BLM locations, materials are chosen to ensure survival during full intensity beam running.
- BLMs should be able to measure beam-pulse timing and targeting efficiency as a backup for target Budal monitor (after initial calibration against Budal monitor).



# Cost and Schedule

- The cross-hair task is approximately on schedule
- The cost estimate (CR #156, Feb. 2002) still seems OK

## Horn Alignment Cross-hair Cost and Schedule (from Oct. 02 Status)

<u>UID</u>	<u>Activity</u>	<u>Start</u>	<u>Finish</u>	<u>Burd. Cost</u>	<u>Type</u>	<u>Notes</u>
75157	Mechanical design	3-Oct-02	27-Nov-02	\$10,458	SWF	
75158	Drafting	2-Dec-02	30-Jan-03	\$11,155	SWF	
75159	Materials purchase req. prep.	31-Jan-03	6-Feb-03	\$588	SWF	
75164	Materials delivery	27-Mar-03	27-Mar-03	\$18,791	M&S	
75161	Fabrication oversight	31-Jan-03	3-Apr-03	\$3,567	SWF	
75162	Fabrication, assembly	28-Mar-03	7-Apr-03	\$4,679	SWF	
75163	Installation	26-Aug-04	9-Sep-04	\$8,123	SWF	15.5 months float!
	<b>Total burdened cost</b>			<b>\$57,361</b>		



# Status and Remaining Work

NuMI Project Review of  
WBS 1.1.2  
Instrumentation  
November 18, 2002  
D. Ayres  
Page 8

- Complete engineering of cross-hair mechanical structures
  - « Complete engineering design and drawings
  - « Repeat simulations with final cross-hair and BLM configurations and locations
  - « Recheck calculation of beam heating with final geometry
- Build and test prototype cross hair sets
  - « Check mechanical stability during pulsing on Horn 2 in MI-8 during Spring 2003
  - « Test Horn 1 cross hairs in MI-8 during Summer 2003
- Build and install three production sets of cross hairs



# Summary

- Cross-hair and BLM designs are advanced enough to ensure that specifications are easily met
- We have a practical plan for completing the engineering, prototyping, testing and construction of the cross-hair system on time and on budget
- BLMs may provide partial backup for Budal monitor functions after beam commissioning