

# Administrative Approvals

5/13/2004

WBS	Description	% Comp	Duration	Start	Finish	Lead Person	Notes
5.1	Main Injector Approvals	28%	87 d	Jun-04	Oct-04		
5.1.1	Update MI Shielding Assessment	89%	27 d	Jun-04	Jul-04	Alberto Marchionni, Nancy Grossman	
5.1.2	DOE & AD approve MI running conditions	0%	60 d	Jul-04	Oct-04	Alberto Marchionni	
5.2	NuMI Approvals	13%	152 d	May-04	Dec-04		
5.2.1	AD Review Shielding Assessment	50%	45 d	May-04	Jul-04	Nancy Grossman	
5.2.2	Shielding Assessment to SRSO, Director for Review & Approval	0%	20 d	Jul-04	Aug-04	Nancy Grossman	
5.2.3	AD/ES&H Section/PPD review SAD	0%	50 d	Jul-04	Sep-04	Nancy Grossman	
5.2.4	SAD comments from FAO	0%	20 d	Sep-04	Oct-04	Nancy Grossman	
5.2.5	Accelerator Readiness Review	0%	30 d	Oct-04	Dec-04	Nancy Grossman	
5.2.6	Draft Running Conditions	0%	5 d	Dec-04	Dec-04	Nancy Grossman	
5.2.7	Final walkthrough with NuMI ESH/QA committee	0%	1 d	Dec-04	Dec-04	Nancy Grossman	
5.2.8	NuMI ESH/QA Committee letter to AD head declaring NuMI Ready to Operate	0%	1 d	Dec-04	Dec-04	Nancy Grossman	
5.2.9	Final Signoffs on SAD (Safety Envelope), ARR at FNAL	0%	1 d	Dec-04	Dec-04	Nancy Grossman	
5.2.10	DOE Concurrence on SAD, approval of Safety Envelope	0%	1 d	Dec-04	Dec-04		